



Proceedings of the Superintending Engineer, PH.Circle Palakkad
Present : E. V. Rajagopalan)

Sub:- NABARD –RIDF XXIII - Comprehensive Water Supply Scheme to Agali, Sholayur and Pudur panchayath in Mannarkkad Taluk in Palakkad District- Phase I- Construction of raw water intake well cum pump house, 12 MLD Water Treatment Plant, 5 LL booster sump cum pump house, raw water pumping main, clear water gravity main, supply and erection of pump sets transformers and allied works- 4th Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ DB-3059/18

Dated: 29.10.2022

- Read:-
- 1) Agreement No. 15/18-19/SE/PHC/PKD dated 27.12.2018
 - 2) Request of Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam dated 24.09.2022.
 - 3) Lr. No.KWA/WSP/PKD/DB-1668/18 dated 25.10.2022 of the Executive Engineer, W.S.P Division, Palakkad.

ORDER

The contractor Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 02.05.2020. The contractor could not complete the work within the period specified in the principal agreement and hence time extension was granted upto 31.05.2021 as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 1st supplemental agreement.

The contractor could not complete the work within the period specified in the 1st supplemental agreement and hence 2nd time extension was granted upto 31.03.2022 as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 2nd supplemental agreement.


The contractor could not complete the work within the period specified in the 2nd supplemental agreement and hence 3rd time extension was granted upto 30.09.2022

without imposing fine as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 3rd supplemental agreement.

Then the contractor again submitted an application requesting for further extension for a period upto 28.02.2023 without imposing fine. The contractor stated that the delay occurs due to raw water pumping main alignment changes due to recent KSTP road works at Thavalam- Mulli road caused executing river crossing extra works at Bhavani River. Moreover Monsoon ban till mid of August created the hindrance for raw water pumping main laying at PWD road.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension upto 28.02.2023 without imposing fine and reported that the reason stated by the contractor is genuine.

Under these circumstances, the time extension is hereby granted upto 28.02.2023 from 30.09.2022 without imposing fine.


Superintending Engineer

To

Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam, you are directed to complete the work within the extended period itself.

The Executive Engineer, W.S.P Division, Palakkad, you are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.