



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : R.Jayachandran)

Sub:- NABARD –RIDF XXIII - Comprehensive Water Supply Scheme to Agali, Sholayur and Pudur panchayath in Mannarkkad Taluk in Palakkad District- Phase I- Construction of raw water intake well cum pump house, 12 MLD Water Treatment Plant, 5 LL booster sump cum pump house, raw water pumping main, clear water gravity main, supply and erection of pump sets transformers and allied works- 5th Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ DB-3059/18

Dated: 30.03.2023

- Read:-
- 1) Agreement No. 15/18-19/SE/PHC/PKD dated 27.12.2018
 - 2) Request of Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam dated 25.02.2023.
 - 3) Lr. No.KWA/WSP/PKD/DB-1668/18 dated 23.03.2023 of the Executive Engineer, W.S.P Division, Palakkad.

ORDER

The contractor Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam, had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 02.05.2020. The contractor could not complete the work within the period specified in the principal agreement and hence time extension was granted upto 31.05.2021 as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 1st supplemental agreement.

The contractor could not complete the work within the period specified in the 1st supplemental agreement and hence 2nd time extension was granted upto 31.03.2022 as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 2nd supplemental agreement.

The contractor could not complete the work within the period specified in the 2nd supplemental agreement and hence 3rd time extension was granted


upto 30.09.2022 as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 3rd supplemental agreement.

The contractor could not complete the work within the period specified in the 3rd supplemental agreement and hence 4th time extension was granted upto 28.02.2023 without imposing fine as per the recommendation of the Executive Engineer, WSP Division, Palakkad and the contractor executed the 4th supplemental agreement.

Then the contractor again submitted an application requesting for further extension for a period upto 30.06.2023 without imposing fine. The contractor stated that an extra item of river crossing works due to the recent KSTP road works at Thavalam - Mulli road caused executing the river crossing works extension needed due to the delay in getting permission from Indian Railway and protest from public.

As per reference 3rd read above, the Executive Engineer, W.S.P Division, Palakkad has recommended for granting time extension upto 30.06.2023 without imposing fine and reported the same reason as above.

Under these circumstances, the time extension is hereby granted upto 30.06.2023 from 28.02.2023 without imposing fine.



Superintending Engineer

To

Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam, you are directed to complete the work within the extended period itself, further time of extension will not be entertained without imposing LD.

The Executive Engineer, W.S.P Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself. No further extension will be entertained without imposing LD.

Copy to Agreement.