



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : E.V. Rajagopalan)

Sub:- NABARD -Comprehensive Water Supply Scheme to Agali, Sholayur and Pudur panchayath in Mannarkkad Taluk in Palakkad District- Phase I- Construction of intake well cum pump house, providing leading pipe and protection works, 5 LL booster sump cum pump house and compound wall and construction of 12 MLD Water Treatment Plant and allied works- **3rd Time Extension granted- reg**

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ DB-3059/18

Dated:22.07.2022

- Read:-
- 1) Agreement No. 15/18-19/SE/PHC/PKD dated 27.12.2018
 - 2) Request of Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam dated 25.03.2022.
 - 4) Lr. No.KWA/WSP/PKD/DB-1668/18 dated 18.07.2022 of the Executive Engineer, W.S.P Division, Palakkad.

ORDER


The contractor Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam, had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 02.05.2020. Whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application, requesting for time extension for completing the work for a period up to 31.05.2021 from 02.05.2020. Hence time extension granted up to 31.05.2021 without imposing fine.

The contractor could not complete the work within the period specified in the 1st supplemental agreement and hence time extension was again granted up to 31.03.2022 as per the recommendation of the Executive Engineer, WSP

Division, Palakkad. Then the contractor again submitted an application vide reference 2nd cited requesting for further extension for a period up to 30.09.2022 without imposing fine. The contractor stated that delay in getting materials due to steep increase in price of every commodity. Pipe manufactures are not taking any orders for nearly two more months and the most of the manufactures are returning the advance amount given against the purchase orders. Hence delay occurred in supply of 400 mm DI K9.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to 30.09.2022 without imposing fine and reported that the same reason as above.

Under these circumstances, the time extension is hereby granted up to 30.09.2022 from 31.03.2022 without imposing fine.


Superintending Engineer

To

Sri. Abu Mathew, Karamel , Koyikkal, Karikkode, Peruva, Kottayam, you are directed to complete the work within the extended period itself.

The Executive Engineer, W.S.P Division, Palakkad, you are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.