

AMRUT- AWSS to Kollam Corporation -- Revised Implementation Schedule

Sl No	Name of Package																								
		2018				2019				2020				2021				2022				2023			
		JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEPT	OCT-DEC
1	Construction of 12m dia intake well at Njankadavu SAAP YEAR 2017-18	WORK COMPLETED 100%																							
2	Supplying laying commissioning and maintaining 500mm DI K9 CWPM from TP to OHSR at Vadakkevila (3520m) SAAP YEAR 2015-16)	WORK COMPLETED 100%																							
3	I) Construction of weir at Njnkadavu across Kallada river SAAP YEAR 2015- 16																								
4	III)Transformer power line extension SAAP YEAR 2017-18	WORK COMPLETED 100%																							
5	IV) Design, Construction, Commissioning and maintaining of 100MLD WTP at Vasoorchira SAAP YEAR 2016-17																								

 **Planned**

 **On Progress**