

IMPLEMENTATION CHART	
KIIFB - CWSS to Nattika Firka - Replacing 500mm premo pipe from Valapad - Sethukulam - Vadanappally Ganeshamangalam sump	
AS NO	APR-4/401/2018/KIIFB Dated:09-04-2018
TS NO	TS/2019-2020/2018/9096 Dated: 26-08-2019

Execution Schedule

SL No	ACTIVITY	Sep-21	Oct-21	Nov-21	Dec-21			
I	Supply of DI K9 Pipe Conforming to IS 8329/2000, 400mm Dia(2750.00 m), DI K9 Pipe 500mm Dia (4100.00 m), DI K9 Pipe600mm Dia (5000.00 m)	100%						
II	Laying of of DI K9 Pipe Conforming to IS 8329/2000, 400mm Dia		100%					
III	Laying of DI K9 Pipe Conforming to IS 8329/2000, 500mm Dia,		50%	50%				
IV	Laying of DI K9 Pipe Conforming to IS 8329/2000, DI K9 Pipe 600mm Dia and Charging and Commissioning			50%	50%			

INDEX	
	TO BE COMPLETED
	COMPLETED