



**PROCEEDINGS OF THE SUPERINTENDING ENGINEER,
PUBLIC HEALTH CIRCLE PATHANAMTHITTA
KERALA WATER AUTHORITY, THIRUVALLA**

Present – Smt.Usha Radhakrishnan

Sub: Thrickodithanam Grama Panchayat -RWSS to Thrickodithanam - Construction of new water Tank (2LL capacity) at Amara in Thrickodithanam Grama Panchayath - Extension of Time of Completion- Reg :-

KERALA WATER AUTHORITY

No. SE/PHC/TVLA/754/2016

Dated, 27.05.2021

Read:- 1. Agreement No.02/ SE/PHC/TVLA/2019-20 dated 09.07.2019
2. Application from the contractor nil dated & dtd.25.05.2021
3. Letter letter A3-7720/2013 (Part-A) dtd. 29.04.2021 & 07.05.2021 of the Executive Engineer

ORDER

The subject work was awarded to **Sri. Rahul.P.Mathew, M/s Nineteen Twenty &Co., Padinjareparambil(H), Thottaicadu. P.O, Kottayam-686539**, and the agreement was executed vide reference (1) cited for the work of “**Thrickodithanam Grama Panchayat -RWSS to Thrickodithanam - Construction of new water Tank (2LL capacity) at Amara in Thrickodithanam Grama Panchayath**”. The actual date of completion of the said work was on **08.07.2020**. But the contractor could not complete the work within the stipulated time.

The Executive Engineer, P.H. Division Thiruvalla vide reference 2 cited submitted an application from the contractor along with his recommendations for the extension of time of completion up to **30.07.2021**. The reason for the extension stated by the Executive Engineer was delay due to Covid 19 Pandemic and contractors fault to some extend and recommended to impose fine for extension of time of completion of the work.

Considering the above facts and recommendations of the Executive Engineer, extension of time of completion is granted up to **30.07.2021** by imposing Rs.10,000/-as fine and without enhancement of rate in the extended period


SUPERINTENDING ENGINEER.

Copy to: 1.The Executive Engineer, P.H. Division Thiruvalla
2. **Sri. Rahul.P.Mathew, M/s Nineteen Twenty &Co., Padinjareparambil(H), Thottaicadu. P.O, Kottayam-686539**

AB/DB
25/05/21