

KERALA WATER AUTHORITY



**Project Division,
Office of the Executive Engineer,
JalaBhavan
Kollam – 691001
Phone : 0474-2748894
*kwaprojectkollam@gmail.com***

No. KW/PDK/DB2/191/2017 Volume III

Dated: 27.07.2022

From

The Executive Engineer

To

The Superintending Engineer
Kerala Water Authority
P.H.Circle
Kollam-691001

Sir

Sub:- KIIFB- Augmentatuion of WSS tyo Kollam Corporation Phase II –Package I Laying Raw Water Pumping Main with 1219mm 12.5mm thick -equest for extension of time of completion submitting reg:-

Ref:- 1) Agreement No:04/2018-19/SE/Q dtd:02.06.2018

2)That office proceedings No KWA/PHC/Q/DB5-2277/16 Part -1(KIIFB Phase II)Dt 28.08.2020

3)That office proceedings No KWA/PHC/Q/DB5-2277/16 Part -1(KIIFB Phase II)Dt 13.03.2021

4) Request of contractor No KCCL/KWA-PH-Kollam Prjt-SE/167/22-23 dated 30.06.2022 .

5)Report from AE VII and AEE II

As per the above vide reference No (1) the agreement of the work has been executed on 02.06.2018 with actual date of completion on 01.06.2020.But the firm could not complete the work within the agreed time, the extension of time was extended up to 31.01.2021 and 31.05.2021 vide ref (2) and (3).But the contractor again failed to complete the work within the extended tine .Now the contractor requested to extend the time of completion up to 31.12.2022 vide ref(4).

Based on the report of Assistant Executive Engineer II out of 28130 mts of total laying 27127 mts were completed (95%) so far and the rest of laying along Kollam Theni NH183 Elampalloor-Nanthirikkal is only pending .The delay in getting NH road cutting sanction is the main reason for delay in execution of the work and is not due to the fault of the contractor. The work may be carried out by the contractor without imposing fine and time extension may be extended up to 31/12/2022.

This is for your favor of information and further necessary action.



Yours faithfully,

RAJESH UNNITHAN R
Executive Engineer

The document is digitally approved. Hence signature is not needed.

