

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Priyadarsini.B.)

Sub:- JJM – Chittattukara Panchayath (Phase II)- Ernakulam District - Providing FHTC in Chittattukara Panchayath and allied works-Phase II - Extension of time of completion - orders issued -reg.

KERALA WATER AUTHORITY

No. A6-1800/2022

Aluva

Dated, 29th May 2023

- Read:** 1. This office Agreement No. 50/2022-23 dated 25-11-2022
2. Letter No. Nil dated 10.02.2023 of Contractor Sri Sunny K George, Koottanal House, Munnad P.O.,Kasargod.
3. Letter No KWA/PHSV/VKA/D1/33544/2021 dt 03.04.2023 of the Assistant Executive Engineer, P.H.Sub Division, Vadakkekara.

ORDER

The subject work was awarded to the Contractor Sri Sunny K George, Koottanal House, Munnad P.O.,Kasargod. and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 16/02/2023. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 15/04/2023. He has stated that the work has been delayed due to delay of getting road cutting sanction from PWD.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is a delay due to delay of getting road cutting sanction from PWD. Reason for delay the work is genuine. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay of getting road cutting sanction from PWD. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 15/04/2023 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Vadakkekara, sanction is hereby accorded to extend the time of completion of the above work from 17/02/2023 to 15/04/2023 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER


To

The Assistant Executive Engineer, P.H.Sub Division, Vadakkekara.

Copy to Contractor Sri. P.J Sabu, Payyapilly House, Muravanthuruth, Vadakkekara P.O.

Copy to the Assistant Engineer, P.H.Section, Vadakkekara.

for information
Spare file



കേരളം കേരल KERALA

DZ 878872


SUPPLEMENTAL AGREEMENT NO 1/2023-24 TO PRINCIPAL

AGREEMENT NO 50/2022-23 DATED 25/11/2022


FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 8th day of May
Two Thousand and Twenty Three between Sri.Sunny K George, Koottanal House, Munnad P.O., Kasargod – 671 541 which expression shall include his heirs, executors, administrators and permitted assigns of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.



CONTRACTOR


EXECUTIVE ENGINEER (Contd...)

2814
നമ്പർ 2814 തീയതി 8/5/23 രൂപ 100
ശ്രീ സൂര്യ കെ. ജോർജ്ജ്
കൂട്ടനാൽ
കാസർഗോഡ്


കെ.ടി. അരവിന്ദൻ
സ്റ്റാമ്പ് വെണ്ടർ, നോർത്ത് പറവൂർ

MAY 2023





കേരള KERALA

DZ 878873

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 50/2022-23 Dated 25/11/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "Jal Jeevan Mission - JJM - CK1 Phase II- Ernakulam District - Providing FHTC in Chittattukara Panchayath and allied works - Phase II - Pipeline work " in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)


CONTRACTOR

EXECUTIVE ENGINEER.

7815 815/83 100
നമ്പർ..... തീയതി..... രൂപ.....
..... നജി. ട്രഷറർ
..... കെ.കെ.എ. ടി.
.....

കെ. ടി. അരുണാക്ഷൻ
സ്റ്റാമ്പ് വെണ്ടർ, നോക്കൺ പറമ്പു

5 MAY 2023



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 15/4/2023. from 17/2/2023

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 16/2/2023 from 17/11/2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.

CONTRACTOR.

In the presence of witnesses:

- 1) Vijayan K.K. Diman (w-1)
- 2)

SIGNED by Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.

EXECUTIVE ENGINEER

In the presence of witnesses:

- 1) Vijayan K.K. Diman (w-1)
- 2)