



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : Sri. E.V.Rajagopalan)

Sub:- KIIFB -2017-18 Jalagramam CWSS to Kozhinjampara, Vadakarapathy and Eruthenpathy Panchayaths in Palakkad District - Phase I - Package II - Design, Construction, Commissioning and Maintenance of 11.00LL OHSR at Ozhalapathy in Vadakarapathy Panchayath- 3rd Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/KIIFB-Kozhinjampara/Phase I/Package II/17-18 Dated:20.10.2021

- Read:-
- 1) Agreement No. 21/19-20/SE/PHC/PKD dated 06.02.2020
 - 2) Request of Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla dated 29.09.2021.
 - 4) Lr. No.KWA/PD/CTR/219-20/KIIFB 17-18-K-Para-phase I-Package 2 dt. 07.10.2021 of the Executive Engineer, Project Division, Chittur

ORDER

The contractor Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla, had executed the agreement vide read 1 above with a time of completion of 12 months. The time of completion period was expired on 21.01.2021. Whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application, requesting for time extension for completing the work for a period up to 30.06.2021 (1st time extension) and up to 30.09.2021 (2nd time extension) and executed 1st and 2nd supplemental agreements respectively.

Then the contractor again submitted an application vide reference 2nd cited requesting for further extension for a period up to 31.12.2021 without imposing fine. The contractor stated that the delay occurred due to some of the migrant labours at site were tested positive for covid- 19 and work at the site was stopped since other labours were quarantined and also there occur shortage of materials due to lock down.

As per reference 3rd read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 30.11.2021 without imposing fine and reported the same reason.

Under these circumstances, the time extension is hereby granted up to 30.11.2021 from 30.09.2021 without imposing fine. Further time extension will not be entertained.


Superintending Engineer

To

Sri. K.A.Abraham, Managing Partner, J & B Engineering & Construction Company, Kuttoor P.O, Thiruvalla, you are directed to complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur, you are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.