
OFFICE OF THE SUPERINTENDING ENGINEER, P.H.CIRCLE, LATIN CHURCH ROAD, THRISSUR

Email: sephcthrissur@gmail.com Phone: 0487 2423230

PIN: 680001





KERALA WATER AUTHORITY

PROCEEDINGS OF THE SUPERINTENDING ENGINEER, KWA,P.H.CIRCLE, THRISSUR

PRESENT: Sri. Suresh P.K (SE (i/c))

JJM - Nattika Grama Panchayath - Providing FHTCs to Rural Households, Retrofitting and Augmentation of existing Water supply schemes - Extension of period of completion - Reg.

No: KWA/PHC/TSR/D1/2771/2020

Dated: 08.09.2023

Read:- 1. Work Order No. KWA/PHC/TSR/D1/2771/2020 dated 30.12.2020.

- Agreement No. 37/SE/PHC/TSR/2020-2021 Dated 23.03.2021.
- 3. 1st Supplemental agreement dated 17.01.2022.
- 4. 2nd Supplemental agreement dated 11.07,2022.
- 5. 3rd Supplemental agreement dated 16.11.2022.
- 6. Contractors request dated 31.05.2023.
- 7. Letter No. D5 56/2021 dated 14.08.2023 of the Executive Engineer, P.H. Division, Irinjalakkuda

ORDER

The work was awarded to Sri. Muhammad Ali, Thadathil House, Kanayam Post, Shornur - 679121 vide work order cited 1st above and the contractor has executed the agreement vide reference 2nd cited. As per work order condition, the work should be completed on or before 31.03.2021.

But the contractor could not complete the work within the agreed time and based on the recommendation of the Executive Engineer, P.H.Division, Irinjalakuda time extension was granted upto 31.03.2022 vide 1st supplemental agreement 3rd cited, extended upto 30.06.2022 vide 2nd supplemental agreement 4th cited, and again extended upto 31.12.2022 vide 3rd supplemental agreement 5th cited, .

The contractor Sri. Muhammad Ali has requested time extension upto 31.05.2024 as per letter read 6th above. The Executive Engineer, P.H. Division, Irinjalakkuda, reported that the work was delayed due to a delay in getting road cutting sanction from PWD and NH and a rise in ground water level due to rain. The Executive Engineer has also recommended to grant time extension upto 31.03.2024 without imposing any fine as per letter read 7th above.



In the above circumstances, time of completion of the work "JJM – Nattika Grama Panchayath - Providing FHTCs to Rural Households, Retrofitting and Augmentation of existing Water supply schemes" is extended upto 31.03.2024 without imposing fine.

Contractor is directed to execute the supplementary agreement within 7 days of receipt this order. Failing which may treated as the lapse of the contractor and this order will automatically get cancelled. New order will be issued to pre-close the work without further notice.

PROCEEDINGS OF THE SUPERINTENDING ENGINEER. KWA.P.M.CIRCLE.

Sd/Suresh.P.K. .
Superintending Engineer

To

Executive Engineer, P.H. Division, Irinjalakkuda.

Copy To

Sri. Muhammad Ali, Thadathil House, Kanayam Post, Shornur – 679121 for information. You are requested to execute supplemental agreement for time extension at the earliest.

5. Ard Supplemental agreement dated - 16.11.2022

