

**PROFORMA TO THE ACCOMPAINED WITH REQUEST FOR EXTENSION OF TIME OF COMPLETION
SUBMITTED TO HEAD OFFICE**

- 1 Name of
- A) Circle : P. H. CIRCLE, THRISSUR
- B) Division : P. H. DIVISION, IRINJALAKUDA
- C) Sub Division : P. H. SUB DIVISION, NATTIKA
- D) Section : P. H. SECTION, VADANAPPALLY
- 2 Name of Work : Jal Jeevan Mission - 2020 - 2021 - Phase I - Valapad Grama Panchayat -Providing FHTC to Rural house holds, by augmentation of existing schemes and by ongoing schemes (MVS).
- 3 A) Estimate PAC : ₹ 80,248,347.00
- B) Quoted Percentage (%) :
- C) Quoted PAC : ₹ 80,248,347.00
- 4 Date of
- A) Issue of selection notice : 30.12.2020
- B) Time specified in the selection notice for execution of agreement : On or before 05-01-2021
- C) No. of Agreement : 20/SE/PHC/TSR/2021, Dt: 29-01-2021
- D) Date of execution of agreement :
- E) If the agreement is not executed within the time specified action taken there of :
- 5 A) Original period of work : 6months from the date of 30.12.2020
- B) Date of starting the work : Wednesday, April 21, 2021
- 6 Original time of completion (Date) : Wednesday, March 31, 2021
- 7 A) Proposed date of extension : Friday, September 30, 2022
- B) Date of application of the contractor for extension of time of : Friday, May 27, 2022
- 8 Whether any previous extn was granted if so : yes
- A) Date up to which extn was granted : Monday, May 30, 2022
- B) Ground on which extn was granted : *due to waterlogging and Covid restrictions, time extension may be approved.*
- C) Authority who granted the extension :
- D) No. and date of order granting extn :
- 9 What was the stage of work when the time
- A) of extension, 50% more of the original agreed time of Completion : ~~28%~~ 35%
- B) Why the work was not terminated at that time as per circular instruction :

10 Whether the work is completed, if so, Date of completion :

11 Reasons for the delay with substantiating reasons with dates and action taken :

1. The Resurfacing work of the road was completed and the Roads (1. NH ROW No. 104860/7269, 2. NH ROW No. 104860/7271, 3. NH ROW No. 104860/7272) is under DLP. Hence the road cutting sanction cannot be granted.
2. PMJSY Road - Edamuttam to Thavalakulam - Sanction should be obtained from District Panchayath (Road will be handed over to Dist. Panchayath in Sep'22).
3. The works could not be progressed as scheduled since the consumer houses are far away from the existing KWA service lines and there is shortage of water supply at many areas. Hence identifying the feasible consumers is not easy.

12 Whether the contractor has agreed to execute the balance work at the rate quoted (if so furnish the undertaking of the contractor) : Yes


13 A) Is there any provision in the agreement to levy liquidated damages for the delay on the part of the contractor If so, what are the condition :

B) Is there any condition for incentives for early completion. If so, specify the condition :

14 Specific recommendation of Asst Engineer :

The works could not be progressed as scheduled since the consumer houses are far away from the existing KWA service lines and there is shortage of water supply at many areas. Hence identifying the feasible consumers is not easy. The Resurfacing work of the road was completed and the Roads (1. NH ROW No. 104860/7269, 2. NH ROW No. 104860/7271, 3. NH ROW No. 104860/7272) is under DLP. Hence the road cutting sanction cannot be granted. Hence the extension for the work may be granted without imposing fine.

15 Specific recommendation of Asst Exe Engineer :


അസിസ്റ്റന്റ് എൻജിനീയർ
കേരള ജല അതോറിറ്റി
പി.എച്ച്. സെക്ഷൻ നടവകാശിപ്പിള്ളി
തൃശ്ശൂർ - 680569

16 Specific recommendation of Executive Engineer :