

" SAVE WATER "

OFFICE OF THE SUPERINTENDING ENGINEER,  
P.H.CIRCLE, LATIN CHURCH ROAD, THRISSUR  
Email: sephctrissur@gmail.com  
Phone: 0487 2423230  
PIN : 680001



KWA TOLL FREE No: 1916

## KERALA WATER AUTHORITY

### PROCEEDINGS OF THE SUPERINTENDING ENGINEER, KWA, P.H. CIRCLE, THRISSUR

**PRESENT : Sri. Suresh P.K (SE (i/c))**

Sub:- JJM Sreenarayanapuram Panchayath PHASE I - CWSS to Nattika Firka -  
Providing FHTC to Rural households from ongoing scheme (MVS) including  
Distribution Strengthening - Extension of period of completion.

No: KWA/PHC/TSR/D1/3241/2020

Dated: 07.09.2023

Read:- 1. Work Order No. KWA/PHC/TSR/D1/3241/2020 dated 18.06.2022.  
2. This office Agreement No. 21/SE/PHC/TSR/2022-23 dated 16.07.2022  
3. Contractor's request dated 07.06.2023.  
4. Letter No. D5-1672/22 dated 02.08.2023 of the Executive Engineer, P.H  
Division, Irinjalakuda.

### ORDER

The work was awarded to Sri. M V Viswanathan, Mecheril House, Binanipuram P  
O, Edayar, Aluva - 683502 vide work order cited 1<sup>st</sup> above and the contractor has  
executed the agreement vide reference 2<sup>nd</sup> cited. As per work order condition, the  
work should be completed on or before 17/06/2023 (ie within 12 months from the date  
of work order on 18/06/2022)

The contractor, Sri. M V Viswanathan has requested time extension up to  
18.06.2024 as per letter read 3<sup>rd</sup> above. The Executive Engineer, P.H Division,  
Irinjalakuda reported that the work was delayed due to delay in getting roads cutting  
sanction from PWD and NHAI. The Executive Engineer has also recommended to  
grant time extension up to 31.03.2024 without imposing any fine as per letter read 4<sup>th</sup>  
above.

In the above circumstances, time of completion of the work "JJM  
Sreenarayanapuram Panchayath PHASE I - CWSS to Nattika Firka - Providing FHTC  
to Rural households from ongoing scheme (MVS) including Distribution Strengthening "



is extended up to 31.03.2024 without imposing fine.

Requested to the contractor that execute the supplementary agreement within 7 days of receipt this order. Failing which may treated as the lapse of the contractor and this order will automatically get cancelled. New order will be issued to pre-close the work without further notice.

Sd/-

Suresh.P.K. .  
Superintending Engineer

To

Executive Engineer,  
P.H Division, Irinjalakuda.

✓ Copy To

Sri. M V Viswanathan, Mecheril House, Binanipuram P O, Edayar, Aluva - 683502 for information. You are requested to execute supplemental agreement for time extension at the earliest.

ORDER

The work was awarded to Sri. M V Viswanathan, Mecheril House, Binanipuram P O, Edayar, Aluva - 683502 vide work order dated 1<sup>st</sup> above and the contractor has executed the agreement vide reference 2<sup>nd</sup> cited. As per work order condition the work should be completed on or before 17/08/2023 (ie within 12 months from the date of work order on 18/07/2023).

The contractor Sri. M V Viswanathan has requested time extension up to 31.03.2024 as per letter read 3<sup>rd</sup> above. The Executive Engineer, P.H Division, Irinjalakuda reported that the work was delayed due to delay in getting roads cutting sanction from PWD and NHAI. The Executive Engineer has also recommended to grant time extension up to 31.03.2024 without imposing any fine as per letter read 4<sup>th</sup> above.

In the above circumstances, time of completion of the work JLM Greenwaysuram Panchayath PHASE I - CWSS to Nallas P.Os - Providing FHTC to Rural households from ongoing scheme (MVS) including Distribution Strengthening

The document is digitally approved. Hence signature is not needed.

