

PROCEEDINGS OF THE SUPERINTENDING ENGINEER, KWA, P.H. CIRCLE,
THRISSUR

(Present: Smt. Suma . P. A)

Sub: Jala Jeevan Mission 2021-22- Augmentation of CWSS to Nattika Firka -
Phase II Providing Distribution Network and FHTC to Perinjanam
Panchayath - Extension of period of completion.

KERALA WATER AUTHORITY

No. KWA/PHC/TSR/D1/3959/2021

Dated. 14.12.2023

Ref: 1. Work Order No. KWA/PHC/TSR/D1/3959/2021 dated 15.03.2022.
2. This office Agreement No. 18/SE/PHC/TSR/2021-22 dated 30.03.2022.
3. Contractor's request dated 09.03.2023.
4. Letter No. D5-1594/22 dated 27.04.2023, 05.12.2023 of the Executive
Engineer, P. H Division, Irinjalakuda.

ORDER

The work was awarded to Sri. M.V. Viswanathan, Mecheril House, Binanipuram. P.O, Edayar, Aluva - 683502 vide work order cited 1st above and the contractor has executed the agreement vide reference 2nd cited. As per work order the work should be completed on or before 14.03.2023 (ie, within 12 months from the work order on 15.03.2022).

The contractor, Sri. M.V. Viswanathan, has requested time extension up to 30.12.2023 as per letter read 3rd. The Executive Engineer, P. H Division, Irinjalakuda reported that the work lagged due to delay in getting PWD and Panchayath road cutting permission. The Executive Engineer has also recommended to grant time extension up to 30.12.2023 without imposing fine as per letter read 4th.

In the above circumstances, time of completion of the work "Jala Jeevan Mission 2021-22- Augmentation of CWSS to Nattika Firka - Phase II Providing Distribution Network and FHTC to Perinjanam Panchayath" is extended up to **30.12.2023** without imposing fine.


SUPERINTENDING ENGINEER

To,
Executive Engineer, P.H Division, Irinjalakuda.

- You are directed to inform the contractor to submit the required stamp paper to this office within 7 days of receipt of this order and execute a supplemental agreement. Failing which will be treated as contractor's lapse and this order will automatically get cancelled. A new order will be issued to pre-close the work without further notice.