



T. Mohammed Ali
Govt. Contractor - Class A

1471
26/7/22

S/o. (Late) Veeran Haji, Thadathil House
Kanayam P.O., Shoranur, Palakkad Dt.
Kerala - 679 122, Mob : +91 9447733327
E-mail : mohammedsrr@gmail.com

TMALI/24D/2022

ഉചിതമാർഗ്ഗേണ

13.06.2022

ബഹു : സൂപ്രണ്ടിംഗ് എഞ്ചിനീയർ
പിഎച്ച് സർക്കിൾ , കേരള വാട്ടർ അതോറിറ്റി ,
തൃശ്ശൂർ.

സർ,

വിഷയം: ജല - ജീവൻ മിഷൻ- നാട്ടിക ഗ്രാമപഞ്ചായത്തിലേക്ക്
ഗാർഹിക കണക്ഷൻ നൽകലും അനുബന്ധ പ്രവർത്തികളും സംബന്ധിച്ച്.

- കൂടുതലായ: 1. എഗ്രിമെന്റ് നമ്പർ 37/SE/PHC/TSR/2020-2021 DATED 23.03.2021.
2. ഞാൻ അങ്ങയുടെ ഓഫീസിലേക്ക് 25.03.2022 ന് തന്ന കത്ത്.

മുകളിൽ സൂചന 2 പ്രകാരം ഈ ജോലിയുടെ കാര്യങ്ങളെ കുറിച്ച് വിശദമായി എല്ലാം പറയുകയും, ആ തന്ന കത്തിൽ മുൻപേ ഉണ്ടായിട്ടുള്ള എല്ലാ കാര്യങ്ങളെ കുറിച്ച് അറിയിച്ചതും ആണ്. ഞാൻ ഈ കത്തിലും യഥാസമയങ്ങളിൽ ഡിപ്പാർട്മെന്റിന്റെ ഭാഗത്തു നിന്നും അനുമതികളും മറ്റും കിട്ടിയാൽ മാത്രമാണ് 30.06.2022 ന് ജോലി തീർക്കാൻ കഴിയുകയുള്ളൂ എന്ന് പറഞ്ഞിരുന്നതുമാണ്. എന്നാൽ ഈ സമയത്ത് ഡിപ്പാർട്മെന്റിൽ നിന്നും എനിക്ക് തന്ന അറിയിപ്പ് വേനൽ കാലം ആയതിനാൽ വെള്ളം ഇല്ലാത്തതിനാൽ കണക്ഷൻ ഒരു അറിയിപ്പ് തന്നതിനു ശേഷം കൊടുത്താൽ മതി എന്നാണ്, അത് പോലെ പല ഭാഗങ്ങളിലും 50 MM PVC പൈപ്പ് ഇല്ലാത്തതിനാൽ പുതിയ ലൈനുകൾ സ്ഥാപിച്ചു വേണം FHTC കണക്ഷൻ കൊടുക്കാൻ കഴിയുകയുള്ളൂ. അതിനുവേണ്ട അനുമതി കിട്ടാൻ താമസം ഉണ്ടായതിനാലും, മുകളിൽ ഞാൻ സൂചന പ്രകാരം തന്ന കത്ത് അനുസരിച്ചു ജോലി തീർക്കാൻ കഴിയില്ല എന്നും, ഇപ്പോൾ വേനൽ മഴ യാദൃശ്ചികമായി വന്നതിനാൽ തന്നെ ഭൂമിയിൽ ജലനിരപ്പ് ഉയർന്നതിനാൽ ജോലി ചെയ്യാൻ കഴിയാതെ വന്നിരിക്കുകയാണ്. ആയതിനാൽ ഇനി വർഷക്കാലം കഴിഞ്ഞ് ജലനിരപ്പ് താഴ്ന്നതിന് ശേഷം മാത്രമേ പണികൾ മുഴുവൻ ചെയ്തു തീർക്കാൻ കഴിയുകയുള്ളൂ എന്ന സ്ഥിതിയാണ്. കഴിഞ്ഞ വർഷം ജനുവരി മാസം മുതൽ ആണ് ജോലി തുടങ്ങാൻ കഴിഞ്ഞത്. ആയതിനാൽ ഇപ്പോഴത്തെ അവസ്ഥ നോക്കിയാൽ 31.03.2023 ന് അകം ജോലി തീർക്കാൻ കഴിയുകയുള്ളൂ എന്നാണ് മുൻകാല അവസ്ഥ അനുസരിച്ചു മനസ്സിലാക്കാൻ കഴിയുന്നത്. അതിനാൽ ഞാൻ അല്ലാത്ത കാരണത്താൽ ഈ ജോലി തീർക്കാൻ കഴിയാത്തത് എന്ന് മനസ്സിലാക്കി യാതൊരു വിത പിഴയും ഇല്ലാതെ ഞാൻ ആവശ്യപ്പെട്ട സമയം വരെ ദീർഘിപ്പിച്ചു തരുവാനും, ജോലി ചെയ്യാൻ പറ്റുന്ന സാഹചര്യം വന്നാൽ ഞാൻ പറഞ്ഞ സമയത്തിന് മുൻപു തന്നെ ജോലി തീർത്തു തരുന്നതും ആണ് എന്ന് അറിയിക്കുന്നു.

എന്ന് ,

20/6/2022

വിശ്വസ്തതയോടെ,

ടി.മുഹമ്മദ് അലി ,
കോൺട്രാക്ടർ.




PROFORMA TO THE ACCOMPAINED WITH REQUEST FOR EXTENSION OF TIME OF COMPLETION SUBMITTED
TO HEAD OFFICE

1. Name of
 - A) Circle : P.H. CIRCLE, THRISSUR
 - B) Division : P.H. DIVISION, IRINJALAKUDA
 - C) Sub Division : P.H. SUB DIVISION, NATTIKA
 - D) Section : P.H. SECTION, VADANAPPALLY
2. Name of Work : JJM- Nattika Grama Panchayath – Providing FHTC s to Rural Households, Retrofitting and Augmentation of existing Water supply schemes.
3.
 - A) Estimate PAC : Rs. 4,74,00,064/-
 - B) Quoted Percentage (%) : 8.9 % above
 - C) Quoted PAC at above (%) : Rs. 3873834/-
4. Date of
 - A) Issue of selection notice : 30.12.2020
 - B) Time specified in the selection notice for execution of agreement : On or before 11.01.2021
 - C) No. of Agreement : 37/SE/PHC/TSR/2020-21
 - D) Date of execution of agreement : 23.03.2021
 - E) If the agreement is not executed within the time specified action taken there of :
5.
 - A) Original period of work : 3 months from the date of 30.12.2020
 - B) Date of starting the work : 07.04.2021
6. Original time of completion (Date) : Before 31.03.2021
7.
 - A) Proposed date of extension : 31.03.2023
 - B) Date of application of the contractor for extension of time : 13.06.2022
8. Whether any previous extn was granted if so : YES
 - A) Date up to which extn was granted : 30.06.2022
 - B) Ground on which extn was granted :
 1. Delay in getting road cutting sanction from PWD, NH and Panchayath
 2. Inadequate source improvement
 - C) Authority who granted the extension : Superintending Engineer, P.H.Circle, Thrissur.
 - D) No. and date of order granting extn : No.KWA/PHC/TSR/D1/2771/2020, dated.08/06/2022.
9.
 - A) What was the stage of work when the time of extension, 50% more of the original agreed time of Completion : 21%
 - B) Why the work was not terminated at that time as per circular instruction :
10. Whether the work is completed,
if so, Date of completion : NIL

1. Reasons for the delay with substantiating reasons with dates and action taken :
1. Rise in Ground water level due to Rain
 2. Shortage of 50mm PVC pipe with contractor
 3. Delay for sanctioning 50mm PVC pipe to contractor.
12. Whether the contractor has agreed to execute The balance work at the rate quoted (If so furnish the undertaking of the contractor) :
- Yes
13. A) Is there any provision in the agreement to levy liquidated damages for the delay on the part of the contractor :
- B) If so, what are the condition :
- C) Is there any condition for incentives for early completion. If so, specify the condition :
14. Specific recommendation of Asst Engineer :
1. Rise in Ground water level due to Rain
 2. Shortage of 50mm PVC pipe with contractor
 3. Delay for sanctioning 50mm PVC pipe to contractor.

This reason is genuine Hence the extension for the work may be granted without imposing fine


 അസിസ്റ്റന്റ് എൻജിനീയർ
 കേരള ജല അതോറിറ്റി
 പി.എച്ച്. സെക്ഷൻ വാടാനപ്പള്ളി
 തൃശ്ശൂർ - 680569

15. Specific recommendation of Asst Exe Engineer :
16. Specific recommendation of Executive Engineer :
17. Specific recommendation of Superintending Engineer :