

WORK SCHEDULE AND STATUS AS ON 02.01.2022

JAL JEEVAN MISSION-ERNAKULAM DISTRICT-MULTI VILLAGE SCHEME-
REPLACEMENT OF 315 MM PVC PIPE TO 300 MM DI K9 PIPE, EXTENSION OF PIPE LINE PROVIDING
FHTC AND ALLIED WORKS IN KARUKUTTY PANCHAYATH

Ref No:- AGREEMENT No. 22/2020-21-SE/PHC/CHN Dated 11.02.2021

SL NO.	MAJOR ACTIVITIES	WORK TO START	WORK IN PROGRESS	SCHEDULED WORK COMPLETION	REMARKS
1	PROVIDING FUNCTIONAL HOUSE TAP CONNECTION- 6411 NOS	COMMENCED ON 15.02.2021	WORK IN PROGRESS	BY 30.03.2022	
2	REPLACEMENT OF 315 MM PVC PIPE TO 300 MM DI K9 PIPE, 5250 METRES	PIPE LAYING TO COMMENCE BY 01.08.2021	-	COMPLETED	
3	300MM DI PIPE TESTING & GAP CLOSING	05.01.2022	IN PROGRESS	05.02.2022	
4	PROVIDING 90 mm 19000 meters & 110 mm 5000 meters PVC PIPELINE (EXTENSION OF PIPELINE AND ALLIED WORK)	PIPE LAYING TO COMMENCE BY 08.07.2021	IN PROGRESS	20.03.2022	
5	CONSTRUCTION OF VALVE CHAMBER	BY 31.01.2022	IN PROGRESS	15.02.2022	
6	RENOVATION OF KARUKUTTY MOOKKANNOOR PUMP HOUSE	BY 01.07.2021	IN PROGRESS	BY 20.02.2022	



ASSISTANT EX. ENGINEER
JJM Sub Division
Aluva