

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Pradeep. P. S.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part VI – Extension of pipe line in ward no 17&19 and providing Functional Household Tap Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

KERALA WATER AUTHORITY

No. **A1-P-12134/2022**

Aluva

Dated, 28th January 2023

- Read:** 1. This office Agreement No. 30/2022-23 dated 04-08-2022
2. Letter No. Nil dated 30-12-2022 of Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
3. Letter No. D2-12134/2022 dt 24-01-2023 of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 31-12-2022. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 31-03-2023. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-03-2023 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 31-12-2022 to 31-03-2023 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER

To

The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor
Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu

for information
Spare file

भारतीय गैर न्यायिक

एक सौ रुपये

Rs. 100

₹. 100

ONE
HUNDRED RUPEES



सत्यमेव जयते

भारत INDIA
INDIA NON JUDICIAL

०६० केरल KERALA

DM 692508

SUPPLEMENTAL AGREEMENT NO. II / 2022-23 TO PRINCIPAL

AGREEMENT NO. 30/2022-23 DATED 11/8/2022

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 30th day of January

Two Thousand and Twenty Three between **Sri. T.A. Meethiyan, Thandakkala House, Pattimattom P.O., Ernakulam – 683 562** which expression shall include his heirs, executors, administrators and permitted assigns of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.


CONTRACTOR

 (Contd...)
EXECUTIVE ENGINEER

₹ 27940 Rs 100 | 2028/10/22

Sold to.....
MOOVATTUPUZHA VENDOP
K.A GOPAKUMAR

T.A. MEETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714





കേരളം കേരल KERALA

DM 692509

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 30/2022-23 Dated 4/8/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part VI - Extension of pipe line in Ward No. 17 & 19 and providing Functional Household Tap Connections (FHTC) -Balance works" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)


CONTRACTOR


EXECUTIVE ENGINEER.

₹ 294/₹ 100 | 21/8/2022

Sold to.....
MOOVATTUPUZHA VENDOR
A GOPAKUMAR



T.A. MEETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 31.3.2023 from 31.1.2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 31.1.2022 from 31.1.2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:


THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, Mr. T. A. Muthyan and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.



CONTRACTOR.

In the presence of witnesses:


- 1) MAVIS NIKY D/Man W I 
- 2)

SIGNED by Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.



EXECUTIVE ENGINEER

In the presence of witnesses:

- 1) MAVIS NIKY D/Man W I 
- 2)

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Pradeep. P. S.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part VI
Extension of pipe line in ward no 17&19 and providing Functional Household Tap
Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

KERALA WATER AUTHORITY

No. **A1-P-12134/2022**

Aluva

Dated, 27th October 2022

- Read:** 1. This office Agreement No. 30/2022-23 dated 04-08-2022
2. Letter No. Nil dated 17-10-2022 of Contractor Sri.T.A.Meethiyan, Thandakkala House,
Pattimattom P.O
3. Letter No. D2-12134/2022 dt 26-10-2022 of the Assistant Executive Engineer, P.H.Sub
Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 19-10-2022. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 31-12-2022. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-12-2022 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 19-10-2022 to 31-12-2022 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER

To

The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor
Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu

for information
Spare file

A - 8 - 12134 / 2022



കേരളം കേരल KERALA

DM 742380

SUPPLEMENTAL AGREEMENT NO. T/2022-23 TO PRINCIPAL

AGREEMENT NO. 30/2022-23 DATED 4/8/2022.

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 27th day of October Two Thousand and Twenty Two between **Sri. T.A Meethiyan, Thandakkala House, Pattimattom P.O** which expression shall include his heirs, executors, administrators and permitted assigns) of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

(Contd...)

TM
CONTRACTOR
26433 നമ്പർ 27/10/22 ന്നു
T m Meethiyan
Thandakkala P.O Pattimattom
കേരള വെള്ള അതോറിറ്റി

[Signature]
EXECUTIVE ENGINEER



കേരളം കേരള KERALA

DM 742381

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 30/2022-23 Dated 4/8/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of **"JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part 6 - Extension of pipe line in Ward No. 17 & 19 and providing Functional House Hold Tap Connections (FHTC) -Balance works"** in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

CONTRACTOR

EXECUTIVE ENGINEER.

നമ്പർ 26434 തീയതി 27/10/2022
T.M. മീനാക്ഷി
കെ.എ.ഡി. (P) പട്ടിമുക്ക് P.O.

രമണി വി. കെ.
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 31.12.2022 from 19.10.2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 19.10.2022 from 20.7.2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:


THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, sr J.A meethyan and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.



CONTRACTOR.

In the presence of witnesses:


- 1) MAVIS NIK, D/Man no. 1 
- 2)

SIGNED by so P.S. Pradeep Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.



EXECUTIVE ENGINEER

In the presence of witnesses:

- 1) MAVIS NIK, D/Man no. 1 
- 2)