



Phone:0492 3296655

Email:eeprojectchitur@gmail.com

**KERALA WATER AUTHORITY**  
PROJECT DIVISION, CHITTUR, MINI CIVIL STATION, PALAKKAD-678101

No. : KWA/PD/CTR/219/20/KIIFB17-18-k-para-phase-I -Package 2-

Date : 04.08.2021

From,

The Executive Engineer

To,

The Superintending Engineer  
Kerala Water Authority  
PH Circle, Palakkad


Sir,

Sub : KIIFB – 2017 – 2018 - Jalagramam CWSS to kozhinjampara vadakarapathy and Eruthenpathy Panchayaths in Palakkad District - Phase- I- Package II - Design ,Construction commissioning and maintenance of 11.00 LL OHSR, at Ozhalapathy in vadakarapathy panchayath- Granting of <sup>SECOND</sup> First time extension- reg.

- Ref: 1. Work order no. KWA/PHC/PKD/KIIFB/ kozhinjampara – Phase- I/ Package II /17-18 dtd 22-01-2020  
2. AG.NO. 21/19-20/SE/PHC/PKD/ dtd 06-0

Kind attention is invited to the references cited. I am submitting herewith the application for granting second time extension to the contractor Sri. K.A Abraham, Managing partner, J&B Engineering and Construction Company, kuttur p.o, Thiruvalla. for the completion of the subject work.

Yours Faithfully,

  
Executive Engineer

EXECUTIVE ENGINEER  
PROJECT DIVISION  
KERALA WATER AUTHORITY  
CHITTUR

**PROFORMA TO BE ACCOMPANIED WITH THE REQUEST FOR EXTENSION OF TIME OF COMPLETION SUBMITTED TO HEAD OFFICE**

- 1 Name of :-
- a) Circle : PH Circle, Palakkad
- b) Division : Project Division, Chittur
- c) Sub Division : -
- d) Section : -
- 2 **Name of Work :- KIIFB – 2017 - 2018- Jalagramam CWSS to kozhinjampara vadakarapathy and Eruthenpathy Panchayaths in Palakkad District - Phase- I- Package II - Design ,Construction commissioning and maintenance of 11.00 LL OHSR, at Ozhalapathy in vadakarapathy panchayath**
- 3 a) Estimated PAC : Rs.1,83,59,558 (Excluding GST)
- b) Quoted Percentage(%) : 1.00 % Below
- c) Quoted PAC at above (%) :
- 4 Date of :-
- a) Issue of selection notice : 22.01.2020
- b) Time specified in the selection Notice : 12 Months
- c) No. of agreement : 21/2019-2020/SE/PHC/PKD
- d) Date of execution of agreement : 06-02-2020
- e) If the agreement is not executed within the time specified, action taken thereof : NA
- 5 a) Original period of work : 12 Months from the date of award of the work
- b) Date of starting of work : 22.01.2020
- 6 Original time of completion(Date) : 21.01.2021
- 7 a) Proposed date of extension : 30.09.2021
- b) Date of application of the contractor for extension of time : 15.06.2021
- 8 Whether any previous extension was granted? If so: yes
- a) Date to which the extension was granted : KWA/PHC/PKD/KIIFB-Kozhinjampara/phase-I/ Package III/17-18 dated-26.06.2021

b) Ground on which extension was granted

: 1.Migrant labourers were forced to return to their hometown due to covid -19 .Some of the migrant labourers at site were tested positive for covid-19 and work at site was delayed since they were in quarantine for a month.  
2.Due to the outbreak of Covid-19 pandemic lockdown was imposed from March 2020. There was shortage in the availability of materials , labourers and travel restrictions across the district /states for labours due to covid-19 restrictions

c) Authority who granted the extension and date of order granting extension :

d) No. and date of order granting extension :

9 a) What was the stage of work, when the time exceeded 50% more of the original agreed time of completion : 86%

b) Why the work was not terminated at that time as per circular instruction :

10 Whether the work is completed : NO

11 Reason for the delay with substantiating reason(with date and action taken)

*From Authority side*

*From Contractor side*

A labour was tested positive for Covid.So the labourers had to be in quarantine for two weeks.

*Due to other reasons*

: The work was delayed due to lockdown from May 8 th to June 16 th.Non-availability of construction material all resulted in the delay for the execution of the project.

12 Whether the contractor has agreed to execute the balance work at the rate quoted during the extended period(if so, furnish the undertaking of the contractor) : Yes

- 13 a) Is there any provision in the agreement to levy liquidated damages for the delay in the part of the contractor : NA
- b) If so what are the condition : NA
- c) Is there any condition for incentives for early condition : NA
- d) If so, specify the conditions : NA

14 Specific recommendation of the Asst. Engineer:-

The reason stated by the contractor is genuine and the Time Extension may be granted up to 30.09.2021 without imposing fine.

  
ASSISTANT ENGINEER IV  
PROJECT DIVISION  
KERALA WATER AUTHORITY  
CHITTUR


15 Specific recommendation of the Asst. Exe. Engineer :-

The reason stated by the contractor is genuine and the Time Extension may be granted up to 30.09.2021 without imposing fine.

  
ASSISTANT EXECUTIVE ENGINEER-I  
PROJECT DIVISION  
KERALA WATER AUTHORITY  
CHITTUR

16 Specific recommendation of the Executive Engineer :-

The reason stated by the contractor is genuine and the Time Extension may be granted up to 30.09.2021 without imposing fine.

  
EXECUTIVE ENGINEER  
PROJECT DIVISION  
KERALA WATER AUTHORITY  
CHITTUR

Specific recommendation of the superintending Engineer :-