

**PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA**  
**(Present: Er.Pradeep. P. S.)**

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part V – Extension of pipe line in ward no 15&18 and providing Functional Household Tap Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

**KERALA WATER AUTHORITY**

**No. A1-P-11953/2022** **Aluva** **Dated, 27<sup>th</sup> October 2022**

- Read:** 1. This office Agreement No. 31/2022-23 dated 04-08-2022  
2. Letter No. Nil dated 18-10-2022 of Contractor Sri.N.M.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O  
3. Letter No. D2-11953/2022 dt 26-10-2022 of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

**ORDER**

The subject work was awarded to the Contractor Sri.N.M.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O and has executed the agreement vide read 1<sup>st</sup> cited. As per the agreement condition, the work was to be completed on or before 19-10-2022. But the contractor could not complete the work within the agreed time and vide read 2<sup>nd</sup> cited has requested for extension of time of completion of the work up to 31-12-2022. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3<sup>rd</sup> cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-12-2022 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 19-10-2022 to 31-12-2022 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.

  
**EXECUTIVE ENGINEER**

To  
The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor  
Copy to Sri.N.M.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O  
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu

for information  
Spare file



കേരളം കേരल KERALA

DM 742376

SUPPLEMENTAL AGREEMENT NO ... 01/2022-23 ... TO PRINCIPAL

AGREEMENT NO ... 31/2022-23 ... DATED ... 11/8/2022 ...

**FOR THE EXTENSION OF TIME.**

THIS AGREEMENT made this the 27<sup>th</sup> day of october

Two Thousand and Twenty Two between **Sri. N.K.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O** which expression shall include his heirs, executors, administrators and permitted assigns) of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

**CONTRACTOR**

(Contd...)

**EXECUTIVE ENGINEER**

നമ്പർ 26429 തീയതി 27/10/2022

M. K. Bommala

നെടുമുടിമല അരിയാറ പോ

മേണി വി. കെ.  
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ





കേരളം കേരल KERALA

DM 742377

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 31/2022-23 Dated 4/8/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of **"JJM 2020-21 - Kizhakkambalam Panchayath in Ernakulam District - Phase II - Part V - Extension of pipe lines in Ward No. 15 & 18 and providing Functional Household Tap connections(FHTC) - Balance works"** in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

CONTRACTOR

EXECUTIVE ENGINEER.

നമ്പർ 26430 തീയതി 27/10/2022  
M k. Soman  
പമ്പക്കമ്പളി 231200 P0

രമണി വി. കെ.  
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 31/12/2022 from 19/10/2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 19/10/2022 from 15/7/2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words ..... Two thousand and ..... where the words..... Two thousand and ..... were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, S. N. K. Mathai and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.

**CONTRACTOR.**

In the presence of witnesses:

- 1) Mavis N. K. D / man w. I
- 2)

SIGNED by ..... Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.

**EXECUTIVE ENGINEER**

In the presence of witnesses:

- 1) Mavis N. K. D / man w. I
- 2)

**PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA**

**(Present: Er.Pradeep. P. S.)**

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part V  
Extension of pipe line in ward no 15&18 and providing Functional Household Tap  
Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

**KERALA WATER AUTHORITY**

**No. A1-P-11953/2022**

**Aluva**

**Dated, 28<sup>th</sup> January 2023**

- Read:** 1. This office Agreement No. 31/2022-23 dated 04-08-2022  
2. Letter No. Nil dated 28-12-2022 of Contractor Sri.N.K.Mathai, Nedumgottil House,  
Valamboor, Pattimattom P.O  
3. Letter No. D2-11953/2022 dt 24-01-2023 of the Assistant Executive Engineer, P.H.Sub  
Division, Perumbavoor

**ORDER**

The subject work was awarded to the Contractor Sri.N.K.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O and has executed the agreement vide read 1<sup>st</sup> cited. As per the agreement condition, the work was to be completed on or before 31-12-2022. But the contractor could not complete the work within the agreed time and vide read 2<sup>nd</sup> cited has requested for extension of time of completion of the work up to 31-03-2023. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3<sup>rd</sup> cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-03-2023 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 31-12-2022 to 31-03-2023 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.

  
**EXECUTIVE ENGINEER**

To  
The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor  
Copy to Sri.N.K.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O  
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu  
for information  
Spare file



കേരളം KERALA

DT 799871

SUPPLEMENTAL AGREEMENT NO ... 31 / 2022-23 ... TO PRINCIPAL

AGREEMENT NO ... 31 / 2022-23 ... DATED ... 4/8/2022

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 20<sup>th</sup> day of January

Two Thousand and Twenty Three between **Sri. N.K.Mathai, Nedumgottil House, Valamboor, Pattimattom P.O** which expression shall include his heirs, executors, administrators and permitted assigns of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

**CONTRACTOR**

**EXECUTIVE ENGINEER**

(Contd...)

No. 11229 Aluva / 25/02/22  
Sd/- N.K. Mathai Nedumgottil House Valamboor  
MOOVATTUPUZHA VENDOR  
CA GOPAKUMAR

House Valamboor



भारतीय गैर न्यायिक

एक सौ रुपये

Rs. 100

रु. 100



ONE  
HUNDRED RUPEES

भारत INDIA  
INDIA NON JUDICIAL

केरल KERALA

DU 730696

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 31/2022-23 Dated 4.8/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "JJM 2020-21 - Kizhakkambalam Panchayath in Ernakulam District - Phase II - Part V - Extension of pipe lines in Ward No. 15 & 18 and providing Functional Household Tap connections(FHTC) - Balance works" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

CONTRACTOR

EXECUTIVE ENGINEER.

11148 100 25/06/22

Sold to... N.K. Mathai Redungolil Home  
MOOVATTUPUZHA VENDOR  
K.A. GOPAKUMAR  
Valambra



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 31/3/2023 from 31/12/2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 19/10/2022 from 18/7/2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:


THAT clause concerned of the principal agreement shall be read and construed as if for the words ..... Two thousand and ..... where the words..... Two thousand and ..... were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, sa. N.K methu and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.



**CONTRACTOR.**

In the presence of witnesses:


- 1) MAVIS NIK, D/mean or I 
- 2)

SIGNED by ..... Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.



**EXECUTIVE ENGINEER**

In the presence of witnesses:

- 1) MAVIS NIK, D/mean or I 
- 2)