

" SAVE WATER "



OFFICE OF THE SUPERINTENDING ENGINEER,
P.H.CIRCLE, LATIN CHURCH ROAD, THRISSUR
Email: sephcthrissur@gmail.com
Phone: 0487 2423230
PIN : 680001
KWA TOLL FREE No: 1916

KERALA WATER AUTHORITY

'ജലം ജീവമൃതം'

PROCEEDINGS OF THE SUPERINTENDING ENGINEER, KWA, P.H.CIRCLE, THRISSUR

(Present: Sri. Suresh P.K (SE(i/c))

Sub:- JJM - 2021 - 22 - Thanniam Grama Panchayath - CWSS to KPCTA & WSS to Chazhur, Thanniam, Anthikkad Panchayaths (ongoing Scheme) - Providing FHTCs and Distribution strengthening - Extension of period of completion -
Reg.

No: KWA/PHC/TSR/D1/2955/2020 (I)

Dated, Thrissur, 13.09.2023

- Ref:-**
1. Work Order No. KWA/PHC/TSR/D1-2955/2020, Dated - 14.02.2022.
 2. Agreement No. 16/SE/PHC/TSR/2021-2022, Dated - 25.03.2022.
 3. 1st Supplemental agreement dated - 03.05.2023.
 4. 2nd Supplemental agreement dated - 25.07.2023.
 5. Contractors request dated - 15.06.2023.
 6. Letter No. D4-673/2022, Dated - 14.07.2023 of the Executive Engineer, P H Division, Irinjalakkuda.

Order

The work was awarded to Sri. M Ashraf, Moolamkuzhy House, Pazhamalloor P.O., Via Koottilangadi, Malappuram - 676506 vide work order reference cited 1st above and the contractor has executed the agreement vide reference 2nd cited. As per work order condition, the work should be completed on or before 13.02.2023.

But the contractor could not complete the work within the agreed time and based on the recommendation of the Executive Engineer, PH.Division, Irinjalakkuda, time extension was granted upto 31.03.2023 vide 1st supplemental agreement ref 3rd cited and again extended upto 15.06.2023 vide 2nd supplemental agreement ref 4th cited. .

The contractor Sri. M Ashraf has requested time extension upto 30.09.2023 as



per letter reference 5th above. The Executive Engineer, P H Division, Irinjalakkuda reported that the work was delayed due to delay in getting PWD road cutting permission. Hence the Executive Engineer has recommended to grant time extension upto 30.09.2023 without imposing fine as per letter reference 6th above.

In the above circumstances, time of completion of the work "JIM - 2021 - 22 - Thanniam Grama Panchayath - CWSS to KPCTA & WSS to Chazhur, Thanniam, Anthikkad Panchayaths (ongoing Scheme) - Providing FHTCs and Distribution strengthening" is extended upto 30.09.2023 without imposing fine.

Contractor is directed to execute the supplementary agreement within 7 days of receipt this order. Failing which may treated as the lapse of the contractor and this order will automatically get cancelled. New order will be issued to pre-close the work without further notice.

(Sd)

Superintending Engineer

To

Executive Engineer, P H Division, Irinjalakkuda.

✓ Copy To

Sri. M Ashraf, Moolamkuzhy House, Pazhamalloor P.O., Via Koottilangadi, Malappuram - 676506. You are requested to execute supplemental agreement for time extension at the earliest.

