

**KIIFB- AWSS to Kollam Corporation – Revised Implementation Schedule**

Sl No	Name of Package	2018		2019				2020				2021				2022				2023			
		JUL	OCT - JAN - MAR - APR - JUN	SEPT	DEC	JAN - MAR	APR - JUN	JUL - SEPT	OCT - DEC	JAN - MAR	APR - JUN	JUL - SEPT	OCT - DEC	JAN - MAR	APR - JUN	JUL - SEPT	OCT - DEC	JAN - MAR	APR - JUN	JUL - SEPT	OCT - DEC		
		1	Supplying laying testing commissioning of 1219mm dia pipe of thickness for 16035 m and 10 mm thick 12095 m from Njankadavu to WTP at Vasoorchira																				
2	AWSS to Kollam Corporation - supplying laying commissioning 1016mm MS Clear water pumping main, 914mm MS Clear water gravity main and construction of 54LL OSHR at Manichithodu																						
3	Construction of 20LL OSHR at Vasoorchira																						
4	Supply , Erection of Raw water pump set, clear water pumpset, Substation building, automation and Solar panel installation at intake and WTP																						
5	Construction of Transformer building, Retaining Wall, approach road near intake well and transformer building near WTP																						
6	Testing and Commissioning																						

Planned

On Progress