



Phone No: 0481 2562745
Email ID: sephck@gmail.com

KERALA WATER AUTHORITY

**Office of the Superintending Engineer
Public Health Circle, Kottayam**

PROCEEDINGS OF THE SUPERINTENDING ENGINEER
KERALA WATER AUTHORITY, P.H. CIRCLE, KOTTAYAM

PRESENT : Sri. Mohamed Sedeque P.

Sub:- JJM 2020-2021-WSS To Erumely-Package 1-Providing Additional Distribution Lines /Extending Existing Distribution Lines in Zone II,IV, & V and Providing FHTC's, Supply and Installation of Standby Pumpset To Zone II - Extension of time of completion - orders issued

No: PHCK/A3/1515/2019/Ph2/ER1

Dated: 07.07.2022

Read:- 1. Agt. No.12/SE/PHCK/2021-22 dated 04/01/2022
2. Request from contractor dated 14/05/2022
3. Letter No. PDK/DB/69/2021-2022 dated 28/06/2022 of the Executive Engineer, Project Division, Kottayam

ORDER

The subject work was awarded to the contractor, Sri. M. S. Sanilkumar, Sreebhavan, South Pampady, Kottayam - 686521 and the agreement was executed vide reference 1st cited. The original time of completion of the subject work (six months from the date of award of work) expired on 22/06/2022.

Since the contractor couldn't complete the work within the period, the contractor submitted a request for further extension of time of completion vide reference cited 2nd, citing delay in getting road cutting permission from PWD authorities. He reported that he has supplied the full quantity of pipes and completed laying 90% pipelines in panchayath roads. He requested for extension of time of completion up to 22/10/2022 requesting for necessary action for getting road cutting permissions.

The Executive Engineer, Project Division, Kottayam vide read 3rd cited reported that the supply of materials were completed and laying of pipe line along panchayath roads are nearing completion. But the contractor could not complete the work on time due to delay in getting sanction from PWD/NH which is not yet obtained. Hence, the



Executive Engineer forwarded the request of the contractor along with necessary proforma and recommended to extend the time of completion upto 22/10/2022 without imposing liquidated damages.

This office reviewed the request for extension of time of completion for the subject work. Considering the above facts and recommendation of the Executive Engineer, Project Division, Kottayam, the time of completion of the above work is hereby extended up to 22/10/2022 without imposing liquidated damages, since the delay is not due to any laxity from contractor's side. The Executive Engineer shall take immediate necessary actions and follow up for obtaining permission for road cutting for the balance pipe laying works.

No enhanced rate over agreed rate will be allowed on account of this extension of time of completion now granted.

Sd/-

Mohamed Sedeque. P
Superintending Engineer

To

The Executive Engineer, Project Division, Kottayam. You are also requested to take urgent action for getting road cutting permission.

Copy To

The Contractor for Executing Supplementary Agreement
File

