IMPLEMENTATION CHART																
Name	of Work: Jal Jee	evan Mission -JJM	2022-23-WS	SS to Chelakka	ara Panchay	ath-Providing	Distribution 1	network and	FHTC to Che	lakkara Pan	chayath					
Name of Contractor M/s. Midland		Engineering and Contracting Company			Quoted PAC :- 595649935.00											
AS NO G.O.(Rt)No.401			1/2022/WRD			Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)										
TS NO WRD/KWA-CE			C(CR)/EST_TS/2530/2022_5_1_1			Expected date of completion :- 15.1.24										
Work order KWA/PHC/ TSI		R/D5/4865/2022														
Agreement No and date 63/SE/PHC/TSF			R/2022-23 and 30/01/23													
Execution Schedule	1				1											
Slno Activity		% wise Distribution of total work	Jan-23	Feb-23	Mar-23	Apr-23	May-23	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	Jan-24	
I Execution of Agreement		1%														
II Supply of Materials		20%														
III Pipe laying and house connections		60%														
IV Charging and commissioning		19%														
		100%														
													_			
							COMPLETED									
										TO BE (	COMPLET	ED			-	
	e of Contractor O O Korder Execution Schedule Execution of Agreement Supply of Materials Pipe laying and house connections	e of Contractor M/s. Midland E NO G.O.(Rt)No.401 NO WRD/KWA-CE k order KWA/PHC/ TS sement No and date 63/SE/PHC/TSI <u>Execution Schedule</u> Activity Execution of Agreement Supply of Materials Pipe laying and house connections	e of Contractor M/s. Midland Engineering and Co NO G.O.(Rt)No.401/2022/WRD NO WRD/KWA-CE(CR)/EST_TS/253 k order KWA/PHC/ TSR/D5/4865/2022 ement No and date 63/SE/PHC/TSR/2022-23 and 30/ Execution Schedule % wise Distribution of total work 1% Supply of Materials 20% Pipe laying and house connections 60% Charging and commissioning 19%	e of Contractor M/s. Midland Engineering and Contracting Co NO G.O.(Rt)No.401/2022/WRD NO WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1 k order KWA/PHC/ TSR/D5/4865/2022 ement No and date 63/SE/PHC/TSR/2022-23 and 30/01/23 Execution Schedule // wise Distribution of total work // Jan-23 Execution of Agreement 1% // Supply of Materials 20% // Pipe laying and house connections 60% // Charging and commissioning 19%	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakka         e of Contractor       M/s. Midland Engineering and Contracting Company         iO       G.O.(Rt)No.401/2022/WRD         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1         k order       KWA/PHC/ TSR/D5/4865/2022         seement No and date       63/SE/PHC/TSR/2022-23 and 30/01/23         Execution Schedule       % wise       Jan-23       Feb-23         Execution of Agreement       1%       Supply of Materials       20%       Pipe laying and house connections       60%         Charging and commissioning       19%       19%       19%	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchay         e of Contractor       M/s. Midland Engineering and Contracting Company       Quoted PA         iO       G.O.(Rt)No.401/2022/WRD       Period of V         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected of V         k order       KWA/PHC/ TSR/D5/4865/2022       Expected of V         sement No and date       G3/SE/PHC/TSR/2022-23 and 30/01/23       Mar-23         Execution Schedule         Activity       Name of Wrise Distribution of total work       Jan-23       Feb-23       Mar-23         Execution of Agreement       1%       20%       Image: Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2">Colspan="2"Colspan=	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing         e of Contractor       M/s. Midland Engineering and Contracting Company       Quoted PAC :- 59564992         iO       G.O.(Rt)No.401/2022/WRD       Period of work as per weight         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of comple         k order       KWA/PHC/ TSR/D5/4865/2022       Expected date of comple         seement No and date       63/SE/PHC/TSR/2022-23 and 30/01/23       Mar-23         Execution Schedule       % wise       Distribution of total work       Jan-23       Feb-23       Mar-23       Apr-23         Execution of Agreement       1%       20%       Image: Complexity of the provided com	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution I         e of Contractor       M/s. Midland Engineering and Contracting Company       Quoted PAC :- 595649935.00         iO       G.O.(Rt)No.401/2022/WRD       Period of work as per work order - 16.         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24         k order       KWA/PHC/ TSR/D5/4865/2022       Expected date of completion :- 15.1.24         sement No and date       G3/SE/PHC/TSR/2022-23 and 30/01/23       Execution Schedule         Execution Schedule       % wise       Jan-23       Feb-23       Mar-23       Apr-23       May-23         Execution of Agreement       1%       20%       Image: Completion image	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and         e of Contractor       M/s. Midland Engineering and Contracting Company       Quoted PAC :- 595649935.00         iO       G.O.(Rt)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.2         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24         k order       KWA/PHC/ TSR/D5/4865/2022       Expected date of completion :- 15.1.24         sement No and date       G3/SE/PHC/TSR/2022-23 and 30/01/23       Mar-23       Apr-23       May-23       Jun-23         Execution Schedule       % wise       Jan-23       Feb-23       Mar-23       Apr-23       May-23       Jun-23         Execution of Agreement       1%       20%       1       20%       1       2       2         Supply of Materials       20%       1       2       2       2       2       2       2       2         Pipe laying and house connections       60%       1       2       2       2       2       2         Charging and commissioning       19%       2       2       2       2       2       2       2       2       2       2       2       2       2       2       2	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chele e of Contractore of ContractorM/s. Midland Engineering and Contracting Company G.O.(Rt)No.401/2022/WRDQuoted PAC :- 595649935.00iOG.O.(Rt)No.401/2022/WRDPeriod of work as per work order - 16.1.23 to 15.1.24 (1 Year)iOWRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1Expected date of completion :- 15.1.24iA orderKWA/PHC/TSR/D5/4865/2022Execution ScheduleimmediateG3/SE/PHC/TSR/2022-23 and 30/01/23Execution ScheduleimmediateGi/SE/PHC/TSR/2022-23 and 30/01/23ImmediateimmediateGi/SE/PHC/TSR/2022-23 and 30/01/23ImmediateimmediateGi/SE/PHC/TSR/2022-23ImmediateimmediateGi/SE/PHC/TSR/2022-23ImmediateimmediateGi/SE/PHC/TSR/2022-23ImmediateimmediateGi/SE/PHC/TSR/2022-23ImmediateimmediateGi/SE/PHC/TSR/2022-23ImmediateimmediateGi/SE/PHC/TSR/2022ImmediateimmediateGi/SE/PHC/TSR/2022	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath-Providing Distribution of Distributicon Distribution of Distribution of Distribution of Distribution D	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         de of Contractor       M/s. Midland Engineering and Contracting Company       Quoted PAC :- 595649935.00         iO       G.O.(Rt)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       Expected date of completion :- 15.1.24         iO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       IVE       IVE         iCo       KWA/PHC/TSR/D5/4865/2022       Expected date of completion :- 15.1.24       IVE       IVE       IVE         Execution Schedule       Vision of Jan-23       Feb-23       Mar-23       Apr-23       May-23       Jul-23       Aug-23       Sep-23         Supply of Materials       20%       I       I       I       I       I       I       I       I         Pipe laying and house connections       60%       I	Name of Work: Jal Jeevan Mission -JJW 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         Quoted PAC :- 595649935.0         Ro Contractor       Quoted PAC :- 595649935.0         Ro Contracting Company       Quoted PAC :- 595649935.0         Ro Contracting Company       Quoted PAC :- 595649935.0         Ro Contracting Company       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         KON/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24         KWA/PHC/TSR/D5/4865/2022         Stribution of dyte (MAX-PE)         Stribution of dyte (MAX-PE) <th co<="" td=""><td>Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s, Midland Engineering and Contracting Company       Quoted PAC :- 595649935.0         VO       G.O.(R1)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       Expected date of completion :- 15.1.24         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U       U         Vo order       KWA/PHC/TSR/D5/4865/2022       Period 30/1/23       Expected date of completion :- 15.1.24       U&lt;</td><td>Name of Work: Jal Jeevan Mission -JJM 2022-23-WS to Chelakkar-Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s. Midland Engineering and Contracting Company       Queted PAC :- 595649935.00         GO(R0)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         IOO MED/KWA-CE(CR)/EST_TS/250/2022_5_1_1       Expected date of completion :- 15.1.24       IVENTION INFORMATION INFOR</td></th>	<td>Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s, Midland Engineering and Contracting Company       Quoted PAC :- 595649935.0         VO       G.O.(R1)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       Expected date of completion :- 15.1.24         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U       U         Vo order       KWA/PHC/TSR/D5/4865/2022       Period 30/1/23       Expected date of completion :- 15.1.24       U&lt;</td> <td>Name of Work: Jal Jeevan Mission -JJM 2022-23-WS to Chelakkar-Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s. Midland Engineering and Contracting Company       Queted PAC :- 595649935.00         GO(R0)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         IOO MED/KWA-CE(CR)/EST_TS/250/2022_5_1_1       Expected date of completion :- 15.1.24       IVENTION INFORMATION INFOR</td>	Name of Work: Jal Jeevan Mission -JJM 2022-23-WSS to Chelakkara Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s, Midland Engineering and Contracting Company       Quoted PAC :- 595649935.0         VO       G.O.(R1)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       Expected date of completion :- 15.1.24         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U         VO       WRD/KWA-CE(CR)/EST_TS/2530/2022_5_1_1       Expected date of completion :- 15.1.24       U       U       U         Vo order       KWA/PHC/TSR/D5/4865/2022       Period 30/1/23       Expected date of completion :- 15.1.24       U<	Name of Work: Jal Jeevan Mission -JJM 2022-23-WS to Chelakkar-Panchayath-Providing Distribution network and FHTC to Chelakkara Panchayath         e of Contractor       M/s. Midland Engineering and Contracting Company       Queted PAC :- 595649935.00         GO(R0)No.401/2022/WRD       Period of work as per work order - 16.1.23 to 15.1.24 (1 Year)         IOO MED/KWA-CE(CR)/EST_TS/250/2022_5_1_1       Expected date of completion :- 15.1.24       IVENTION INFORMATION INFOR