

IMPLEMENTATION CHART

RKI-WSS to Pavaratty and Mullassery Panchayaths in Chavakkad Taluk (PHASE-II)

Name of Contractor	Sri.Mohammed Ali, Thadathil House, Kanayam Post Shornur-679121												Quoted PAC :-18,24,56,666/-														
AS NO	G.O(Rt)No.123/2020/P&EA dated 03.03.2020												Period of work as per agreement - (18 Months)														
TS NO	TS/2020-2021/2020/18377 dated 19.08.2020												Scheduled date of completion :-21.06.2022														
Work order Agreement No and date	KWA/PHC/TSR/D1-2513/19 dated 21.12.2020												Expected date of completion :-31.12.2022														
	25/SE/PHC/TSR/2020-21 dated 16.02.2021																										
	Execution Schedule																										
Sno	Activity	% wise Distribution of total work	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	Dec-22
I	Execution of Agreement																										
II	Supply of Materials(DI,D/F,GI,& PVC Pipes)	20%				32856 m supplied						21392m supplied				54985 m supplied											
III	Pipe laying Work:-	65%																									
	Pavaratty Panchayath-48274m						0	440.70	0	0	0	0	0	5255	5255	5255	5255	5255	5255	4814.30			3829	3829	3830		
	Mullassery Panchayath-60959m						511.50	148.50	0	2131.40	4008	4008	4008	4008	4008	4008	4008	4008	4008	4013.8			6027	6027	6027		
IV	Providing FHTC - 13577 nos	10%																									
	Providing FHTC - Pavaratty- 6775nos																			250	250	1045	1045	1045	1045	1045	1050
	Providing FHTC - Mullassery- 6801 nos													375	375	375	375	375	375	375	375	633	633	633	633	636	
V	Charging and Commissioning	5%																								(2.5%)	(2.5%)

INDEX	
	Completed
	To be Completed