



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present :Sri. E.V.Rajagopalan)

Sub:- KIIFB- 2017-18- Jalagramam - Comprehensive WSS to Kozhinjampara, Vadakarapathy and Eruthempathy in Palakkad District - Phase I - Package I - Design, construction commissioning and maintenance of 8 MLD WTP with 6.00 LL CW Sump, 9.80 LL OHSR, supplying and laying 300mm DI CWPM & 150 mm DI CWPM, linking works - 3rd Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/KIIFB/Kozhinjampara/17-18

Dated: 16.08.2021

- Read:-
- 1) Agreement No. 02/19-20/SE/PHC/PKD dt. 10.07.2019
 - 2) Request of Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha dt.30.07.2021
 - 3) Lr. No.KWA/PD/CTR/687/19-KIIFB/Kozhinjampara-Phase I dated 06.08.2021 of the Executive Enigneer, Project Division, Chittur.

ORDER



The contractor Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha - 686670, had executed the agreement vide read 1 above with a time of completion of 18 months. The time of completion period was expired on 23.12.2020. The contractor could not complete the work within the period specified in the principal agreement and hence time extension was granted up to 31.03.2021 as per the recommendation of the Executive Engineer, Project Division, Chittur and the contractor executed the 1st supplemental agreement.

The contractor could not complete the work within the period specified in the 1st supplemental agreement and hence time extension was again granted up to 31.07.2021 as per the recommendation of the Executive Engineer, Project Division, Chittur and the contractor executed the 2nd supplemental agreement.

Then the contractor again submitted an application vide reference 2nd cited requesting for further extension for a period up to 30.09.2021 without imposing fine. The contractor stated that, the shortage of material, labours due to the covid 19 lock down restrictions, and covid 19 positivity of woerkers and also interruption of road restoration works due to Monsoon ban. Since the delay occurred.

As per reference 3rd read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 30.09.2021 without imposing fine and reported the same reason as above.

Under these circumstances, the time extension is hereby granted up to 30.09.2021 from 31.07.2021 without imposing fine.


Superintending Engineer


To

Sri. Joseph John, Monippillil House , Anicadu, Avoly Muvattupuzha - 686670 , you are directed to complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.