



Proceedings of the Superintending Engineer, PH.Circle Palakkad
Present : Sri. V.V.Sivaraman, Superintending Engineer (I/C)

Sub:- KIIFB Project CARWSS to Kozhinjampara and Adjoining Villages Replacement of 200mm AC with 250mm DI K9 Clear Water Gravity Main from Mookilmada Master OHSR to Kozhinjampara OHSR - Supplying, Laying, Testing, Commissioning and Maintenance of 250mm DI K9 Clear Water Gravity Main - **2nd Time Extension granted- reg**

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/ KIIFB IInd Tranche/Kozhinjampara/17-18 Dated:22.06.2021

- Read:-
- 1) Agreement No. 02/20-21/SE/PHC/PKD dated 01.06.2020
 - 2) Request of Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor Pin. 683542 dated 20.02.2021
 - 4) Lr. No.KWA/PD/CTR/DB-318/2020 dated 31.03.2021 of the Executive Engineer, Project Division, Chittur.


ORDER

The contractor Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor had executed the agreement vide read 1 above with a time of completion of 6 months. The time of completion period was expired on 22.09.2020. Whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application, requesting for time extension for completing the work for a period up to 21.02.2021 from 22.09.2020. Hence time extension granted up to 21.02.2021 without imposing fine.

Then the contractor again submitted an application vide reference 2nd cited requesting for time extension for a period up to 31.08.2021 without imposing fine. The contractor stated that the road restoration delayed due to non-availability of bitumen from BPCL and also due to monsoon ban from PWD for road cutting and testing of GSB could not be done since the labs where shut due to covid -19.

As per reference 3rd read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 31.08.2021 without imposing fine.

Under these circumstances, the time extension is hereby granted up to 31.08.2021 from 21.02.2021 without imposing fine. Further time extension will not be entertained.


Superintending Engineer (I/C)

To

Sri. K.O Jose, Kelakath, Old Marthoma Church road, Perumbavoor Pin. 683542, you are directed to complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur, you are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.