



Proceedings of the Superintending Engineer, PH.Circle Palakkad
(Present : Baby George)

Sub:- Jal Jeevan Mission- 2020-21-Supplying, laying, testing, commissioning and maintenance of distribution system and providing FHTCs (8298 Nos) in Ongallur panchayath -
2nd Time Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/JJM/Ongallur/ 21-22

Dated: 21.09.2023

- Read:-
- 1) Agreement No. 03/2022-23/SE/PHC/PKD dated 05.05.2022
 - 2) Request of contractor Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur dated 27.07.2023
 - 3) Letter No. KWA/WSP/PKD/D-1779/Ongallur/2019 dated 16.09.2023 of the Executive Engineer, WSP division, Palakkad.


ORDER

The contractor Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur had executed the agreement vide read 1 above with a time of completion of 9 months. The time of completion period was expired on 10.01.2023 whereas the contractor could not complete the work within the period specified in the principal agreement and granted time extension up to 10.07.2023 without imposing fine as per the recommendation of the Executive Engineer, WSP Division, Palakkad and executed supplemental agreement.

Again the contractor submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period up to 31.03.2024 without imposing fine. The contractor stated that due to delay in getting permission for rail way line crossing from Railway Authorities and also due to delay in finalizing the alignment for laying pipe line from KRFB and RBDCK along Pattambi Kulappully road.

As per reference 3rd read above, the Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to 31.12.2023 without imposing fine and reported the same reasons and explanation as above.

Under these circumstances, the time extension is hereby granted up to **31.12.2023** from **10.07.2023** without imposing fine.


Superintending Engineer(i/c)

To

- Sri. C.T. Thambi, C/o. T.D. Sunny, harakan House, Laloor Road, Ayyanthole P.O, Thrissur You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.
- The Executive Engineer, WSP Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.
- Copy to Agreement.