

PROCEEDINGS OF THE SUPERINTENDING ENGINEER , P H CIRLE, KWA, PALAKKAD

PRESENT : Sri.E.V.Rajagopalan

Sub:- KIIFB Project CARWSS to Kozhinjampara and Adjoining Villages Replacement of 200mm AC with 250mm DI K9 Clear Water Gravity Main from Mookilmada Master OHSR to Kozhinjampara OHSR - Supplying, Laying, Testing, Commissioning and Maintenance of 250mm DI K9 Clear Water Gravity Main - 4th Time Extension granted reg

No: KWA/PHC/PKD/KIIFB/2nd Tranche/Kozhinjampara

Dated: 15.12.2021

Read:- 1) Agrt No. 02/2020-21/SE/PHC/PKD dated 01.06.2021
2) Letter of the contractor Sri.K.O Jose , Kelakath house, Old Marthoma church road, Perumbavoor dated 30.11.2021
3) Letter No. KW/PP/CTR/DB-318/2020 dated 09.12.2021 of the Executive Engineer, Project Division, Chittur.

The contractor Sri. K.O.Jose, Kelakath house, Old Marthoma church road, Perumbavoor had executed the agreement vide reference read 1 above with a time of completion of 6 months.

The time of completion period was expired on 22.09.2020 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application requesting for time extension for completing the work for a period up to 21.02.2021 as 1st time extension and up to 31.08.2021 as 2nd time extension and up to 30.11.2021 as 3rd time extension without imposing fine. And the contractor executed the 1st, 2nd & 3rd supplemental agreements respectively.

The contractor again submitted an application vide reference 2nd cited requesting for further extension for a period up to 31.01.2022 by stating that the delay occurred due to continuous depression in the Arabian sea and heavy rain, the remaining tarring work was interrupted.

As per reference 3rd read, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 31.01.2022 without imposing fine and recommending the same reasons as above. Under these circumstances, the time extension is hereby granted up to 31.01.2022 from 30.11.2021 without imposing fine.

Sd/-

Rajagopalan E V
Superintending Engineer

Copy To

1. Sri. K.O.Jose, Kelakath house, Old Marthoma church road, Perumbavoor. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.
- 2.The Executive Engineer, Project Division, Chittur. You are directed to monitor the



work for completing the same within the extended time itself
3.Copy to Agreement.



The document is digitally approved. Hence signature is not needed.