

Power connection to Raw water pump house at Aduthala-Calender of events

Sl.No	Name of work	Calender of events		
		Events	Date	Remarks
1	WSS to Kalluvathukkal Parippally & Velinelloor (part) Villages- Construction of 6m Dia well cum pump house, supply & erection of 110HP VT pump set, Supply & installation of 400KVA indoor transformer, Construction of transformer room & Supply & laying of 400 mm DI K9 raw water pumping main-Package-1-HT Power connection to the raw water pump house	Application submitted with drawings	26.10.2021	
		Testing of 400KVA transformer at the factory premises	17.12.2021	
2		Drawing approved & scheme sanction given by KSEB	12.01.2022	Permission to start the work
3		Submitted NOC for connection to KSEB	01.02.2022	NOC for providing connection in the name of EE
4		Demand letter received from KSEB for erection of two pole structure & HT powerline extension	16-02-2022	ECK/AEE1/HT.AS KWA-Aduthala pump house 21-22/530
5		Remitted the deposit amount to KSEB	25-02-2022	Vide Cheque no dated 25/02/2022
6		Completed all electrical installation works inside the pump house & submitted completion report to KSEB	09.03.2022	
7		Work of erection of Two pole structure started by KSEB	23.03.2022	
8		Work of erection of Two pole structure completed by KSEB	01.04.2022	
9		Inspection by electrical inspectorate	18.04.2022	
10		Mail received from electrical inspectorate for minor rectification works	21.04.2022	To appoint AE & 2 Nos wireman at the pumphouse as per KSEB norms
11		Rectified & submitted report	27.04.2022	Submitted report accompanying letter to DCE (GL) regarding the same
12		KSEB Energized upto AB switch	10.05.2022	
13		Demand letter from Electrical Inspectorate received for initial inspection charges	24.05.2022	
14		Energization amount remitted to KSEB	25.05.2022	E-challan KL005456502202223E dtd 30.05.2022
15		Completed set of 7 files submitted to Electrical inspectorate for commissioning	15.06.2022	
16		KSEB final inspection inspection carried out	21.06.2022	
17		Suggested correction in the power requirement for gantry girder	01.07.2022	For incorporating additional 3KW of crane
18	Incorporating correction & revised drawings submitted to electrical inspectorate	06.07.2022	Also amount remitted for additional power of 3KW	

19	Reminder letter sent to KSEB DCE regarding the delay in power connection	13.07.2022	
20	Letter received from KSEB AE Chathannoor for corrected application form	23.07.2022	
	Application corrected & submitted	29.07.2022	Assurance given by electrical inspectorate that drawing & load approval will be issued on 1-08-2022 itself. Load approval to be submitted to KSEB section & after countersigning by KSEB AE, AEE & EE ,agreement is to be signed at KSEB circle office & remittance of CD follows. Intimation will be given to KSEB-TMR for power connection