

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Pradeep. P. S.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part III – Extension of pipe line in ward no 8,12,13&14 and providing Functional Household Tap Connections (FHTC) – Balance work – Extension of time of completion – orders issued -reg.

KERALA WATER AUTHORITY

No. AI-P-11598/2022 Aluva Dated, 20th August 2022

- Read:** 1. This office Agreement No. 12/2022-23 dated 30-04-2022
2. Letter No. Nil dated 11-07-2022 of Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
3. Letter No. D2-11612/2022 dt 27-07-2022 of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 12-07-2022. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 30-09-2022. He has stated that the work has been delayed due to unwillingness for taking connections by households and non-cooperation of panchayath authorities in giving the list of households who requires JJM connection. In addition heavy rain also delayed the work.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay due to unwillingness for taking connections by households and non-cooperation of panchayath authorities in giving the list of households who requires JJM connection. In addition heavy rain also delayed the work. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to unwillingness for taking connections by households and non-cooperation of panchayath authorities in giving the list of households who requires JJM connection. In addition heavy rain also delayed the work. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 30-09-2022 without imposing fine.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 12-07-2022 to 30-09-2022 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.

To
The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor
Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu


EXECUTIVE ENGINEER

for information



കേരളം KERALA

DH 796614

SUPPLEMENTAL AGREEMENT NO ...I... 2022-23... TO PRINCIPAL

AGREEMENT NO ...12/2022-23... DATED ...30/4/2022...

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 20th day of August

Two Thousand and Twenty Two between **Sri. T.A Meethiyar, Thandakkala House, Pattimattom P.O** which expression shall include his heirs, executors, administrators and permitted assigns) of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

(Contd...)

12/11
CONTRACTOR

Pradeep
EXECUTIVE ENGINEER

NO. 11173R 100/ 25/06/22

Sd/- T.A. Meethiyar, Thandakkala House,
HOOVATTUPUZHA VENDOP
K.A. GOPAKI'MAN
Pattimattom.





കേരളം കേരल KERALA

DH 796613

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 12/2022-23. Dated 30/4/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "**JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part III - Extension of pipe line in Ward No. 8,12,13 & 14 and providing Functional House Hold Tap Connections (FHTC) -Balance works**" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

12/23

CONTRACTOR

Pradeep

EXECUTIVE ENGINEER.

No.1172 No 100/ 25/06/22

Sold to: J. A. Meethiya Thandakale House
MOOVATTUPUZHA VENDOR
KA. GOPAKUMAR Pattimattom

[Signature]



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 30/9/2022 from 12/7/2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 30/9/2022 from 12/7/2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.


CONTRACTOR.

In the presence of witnesses:

1)

2)

SIGNED by Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.


EXECUTIVE ENGINEER

In the presence of witnesses:

1)

2)

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Pradeep. P. S.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part III – Extension of pipe line in ward no 8,12,13&14 and providing Functional Household Tap Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

KERALA WATER AUTHORITY

No. A1-P-11598/2022

Aluva

Dated, 27th October 2022

- Read:** 1. This office Agreement No. 12/2022-23 dated 30-04-2022
2. Letter No. Nil dated 28-09-2022 of Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
3. Letter No. D2-11612/2022 dt 26-10-2022 of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 30-09-2022. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 31-12-2022. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-12-2022 without imposing fine. A previous extension was granted till 30-09-2022.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 30-09-2022 to 31-12-2022 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER

To

The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor
Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu

for information

Spare file

11598/2022



കേരളം കേരल KERALA

DM 742382

SUPPLEMENTAL AGREEMENT NO. II / 2022-22 TO PRINCIPAL

AGREEMENT NO. 12 / 2022-22 DATED 30/11/2022

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 27th day of October Two Thousand and Twenty Two between **Sri. T.A Meethiyan, Thandakkala House, Pattimattom P.O** which expression shall include his heirs, executors, administrators and permitted assigns) of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

[Handwritten signature]

CONTRACTOR

[Handwritten signature]

EXECUTIVE ENGINEER

(Contd...)

നമ്പർ 26435 തീയതി 27/10/22 രാവ്
T.M. Meethiyan
നമ്പർ 08 പട്ടിമട്ടം P.O

രജി. വി. കെ.
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ *[Signature]*





30 केरल KERALA

DM 742383

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 12/2022-23 Dated 30/4/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of **"JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part III - Extension of pipe line in Ward No. 8,12,13 & 14 and providing Functional House Hold Tap Connections (FHTC) -Balance works"** in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

CONTRACTOR

EXECUTIVE ENGINEER.

6436 ... തിരുവനന്തപുരം 27/10/2022 രാവ്

T.M. മീനാക്ഷൻ

നോൺ ജുഡീഷ്യൽ റീട്ട്

രമണി വി. കെ.
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ





കേരളം കേരल KERALA

DM 742383

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 12/2022-23 Dated 30/4/2022 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "**JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part III - Extension of pipe line in Ward No. 8,12,13 & 14 and providing Functional House Hold Tap Connections (FHTC) -Balance works**" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)


CONTRACTOR


EXECUTIVE ENGINEER.

നമ്പർ 26436 തീയതി 27/10/22 രാവ്
T M श्रीമതി
നമ്പർ 100 13122 P0

മേനോൻ വി. കെ.
സ്റ്റാമ്പ് വെണ്ടർ, ആലുവ



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 31.12.2022 from 30.9.2022

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 30.9.2022 from 1.2.2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, S. T. A. Muneethan and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.

12/10
CONTRACTOR.

In the presence of witnesses:

- 1) Mavis Nily D Jones M I
- 2)

SIGNED by S. P. S. Pradeep Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.

S. P. S. Pradeep
EXECUTIVE ENGINEER

In the presence of witnesses:

- 1) Mavis Nily D Jones M I
- 2)

PROCEEDINGS OF THE EXECUTIVE ENGINEER, P.H.DIVISION, ALUVA
(Present: Er.Pradeep. P. S.)

Sub:- JJM-2020-2021-Kizhakkambalam Panchayath in Ernakulam District Phase II-part III – Extension of pipe line in ward no 8,12,13&14 and providing Functional Household Tap Connections (FHTC) – Balance work - Extension of time of completion – orders issued -reg.

KERALA WATER AUTHORITY

No. **AI-P-11598/2022**

Aluva

Dated, 28th January 2023

- Read:** 1. This office Agreement No. 12/2022-23 dated 30-04-2022
2. Letter No. Nil dated 30-12-2022 of Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
3. Letter No. D2-11612/2022 dt 24-01-2023 of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor

ORDER

The subject work was awarded to the Contractor Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O and has executed the agreement vide read 1st cited. As per the agreement condition, the work was to be completed on or before 31-12-2022. But the contractor could not complete the work within the agreed time and vide read 2nd cited has requested for extension of time of completion of the work up to 31-03-2023. He has stated that the work has been delayed due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections.

The Assistant Executive Engineer reported vide read 3rd cited that the work could not be completed in time because there is delay in receiving road cutting sanction from the PWD authorities and reluctance of people for availing the connection. The Assistant Engineer has recommended for time extension stating that the work could not be completed in time since there is a delay due to delay in receiving road cutting sanction from the PWD authorities and unwillingness of public for availing the connections. The Assistant Executive Engineer has recommended extending the time of completion of the work up to 31-03-2023 without imposing fine. A previous extension was granted till 31-12-2022.

Under the above circumstances, based on the request of the contractor, report and recommendation of the Assistant Executive Engineer, P.H.Sub Division, Perumbavoor, Sanction is hereby accorded to extend the time of completion of the above work from 31-12-2022 to 31-03-2023 without imposing fine. No enhancement of rate as per the original agreement will be allowed on account of the extended period. The Kerala Water Authority is not liable for any compensation to the contractor due to the loss sustained while executing the work in the extended period. No further extension of time of completion will be granted. The contractor has to execute the necessary supplementary agreement for the extension granted.


EXECUTIVE ENGINEER

To
The Assistant Executive Engineer, P.H.Sub Division, Perumbavoor
Copy to Sri.T.A.Meethiyan, Thandakkala House, Pattimattom P.O
Copy to the Assistant Engineer, P.H.Section, Kunnathunadu
for information
Spare file



0600 केरल KERALA

DM 692510

SUPPLEMENTAL AGREEMENT NO III / 2022-23 TO PRINCIPAL

AGREEMENT NO 121 / 2022-23 DATED 30/11/2022

FOR THE EXTENSION OF TIME.

THIS AGREEMENT made this the 30th day of January

Two Thousand and Twenty Three between **Sri. T.A. Meethiyan, Thandakkala House, Pattimattom P.O., Ernakulam – 683 562** which expression shall include his heirs, executors, administrators and permitted assigns of the one part and the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva for and on behalf of the Kerala Water Authority (hereinafter referred to as "the Authority") on the other part.

CONTRACTOR

(Contd...)

EXECUTIVE ENGINEER

279420 100 / 2022/10/22

Sold to.....
MOOVATTUPUZHA VENDOR
KA COBAC/MAR

T.A. MEETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714





060 केरल KERALA

DM 692511

WHEREAS agreement was executed into between parties hereto numbered

as Agreement No. 121/2022-23 Dated 30/11/22 of the Executive Engineer, Kerala Water Authority, P.H. Division, Aluva (hereinafter referred to as the principal agreement) under the terms of which the contractor has agreed to execute the work of "JJM 2020-21-Kizhakkambalam Panchayath in Ernakulam District- Phase- II - Part III - Extension of pipe line in Ward No. 8, 12, 13 & 14 and providing Functional Household Tap Connections (FHTC) -Balance works" in accordance with the terms and conditions stipulated therein within a period of

3 months from the date of order to complete the work is issued (hereinafter referred to as "the said period").

(Contd...)

CONTRACTOR

EXECUTIVE ENGINEER.

82948 Rs 100 / 08/10/22

Sold to.....
MOGVATTUPUZHA VENDOP
C.A. GOPALMAR

T.A. MBETHIYAN
Thandakkala House
Chengara Kara, Pattimattom P.O.
Ernakulam - 683 562
Mob: 9744188714



WHEREAS the contractor could not complete the said works within the said period;

WHEREAS the contractor has requested to the Executive Engineer, Kerala Water Authority, P.H.Division, Aluva that the period of completion of the said works be extended upto 21.2.2023 from 21.12.2022.

WHEREAS the Executive Engineer, P.H. Division, Aluva has agreed to grant the extension of the period of completion of the said works under the Principal agreement upto 20.9.22 from 21.12.2022 and the parties hereto have agreed that the said extension should be secured by supplemental agreement modifying the said period specified in the principal agreement now these presents witness and the parties hereto agree as follows:

THAT clause concerned of the principal agreement shall be read and construed as if for the words Two thousand and where the words..... Two thousand and were substituted without any change in rate and other matters in the principal agreement and no enhancement of rates on account of extension of time will be allowed.

IN WITNESS whereof, the contractor, Sri. T.A Meehan and the Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority have hereunto set their hands the day and month and year first above written.

CONTRACTOR.

In the presence of witnesses:

1) MAVIS NIK, D / mem or I

2)

SIGNED by Executive Engineer, P.H.Division, Aluva for and on behalf of the Kerala Water Authority.

EXECUTIVE ENGINEER

In the presence of witnesses:

1) MAVIS NIK, D / mem or I

2)