

## APPLICATION FOR EXTENSION OF THE TIME OF COMPLETION

- 1 Name of Division : Kollam
- 2 Name of Sub Division : Charara
- 3 Name of Section : Charara
- 4 Name of Work : JJM 2020-21 - Phase I - CWSS to Charara Panmana Jalamithi scheme - Providing FHTC's. Extension of pipeline, construction of tubewell, supply of installation of pumpset with allied works. Supply & installation of bulkwater meter chamber in Panmana G.P.
- 5 Office in which agreement executed : Charara
- 6 Agreement No. & Date : 30/2021-22/SE/12 dtd: 10.03.2022
- 7 Tendered PAC : 5,39,35,877/-
- 8 Original date of completion : 09.03.2023
- 9 Previous extension if any : Yes
- 10 Ground on which such extension was granted and penalty levied if any :
- 11 Date of application from contractor : 06.12.2023
- 12 Date up to which extension as required : 31.05.2024
- 13 Reason for extension  
a. From contractors Side : Delay in getting permission for power supply from KSEB for commissioning of tubewell and non availability of FHTC connection list from Panchayath.  
b. From authority side by way of delay in issuing materials with substantiating details of date of issue etc.  
c. Any other details with substantiating reason with calender of events.
- 14 Present stage of work  
i. Whether work completed : No  
ii. Whether final bill paid :

iii. Amount of work done & bill paid so far

iv. Revised estimate of anu with reason

v. Deviations if any from original and who sanctioned deviation and details of such deviation sanction


- 15 a. Specific recommendations of Asst. Engineer special reference to the with reason, if penalty is not to be imposed/ penalty if any recommended

Permission for power supply from KSEB and FTTC connection lists from panchayath have not been received till date. Hence time extension may be granted upto 31.05.24.

b. Do-do Asst. Exe. Engineer

c. Do- do- Exe. Engineer

d. Do-do Superintending Engineer

  
ASST. ENGINEER  
H. H. Section  
Kerala Water Authority  
Chavara

---

The application should accompany

a. The original request from contractor for execution

b. Undertaking from contractor that he is agreeable to execute the work under the same terms and conditions of original agreement



# Hi tech<sup>TM</sup>

## CONSTRUCTION GROUP

Engineers, Consultants & Govt. Licenced Contractors

A-218 217 & 218 Citi Tower  
Sector - 15, CBD Belapur, Navi Mumbai - 400 614.  
Tel.: 022 4120 1272 | 022 4131 0859 | +91 9137 482 466  
Email.: contact@hitechcon.in | hitechcon@gmail.com

Ref: HCG/2023-24/ 404

Date: 07/03/2024

The Superintending Engineer  
PH Division, Kerala Water Authority,  
Kollam, Kerala -691001

Dear Sir,

Sub: Jal Jeevan Mission 2021-22 –Phase-II-CWSS to Chavara & Panmana (Jalanidhi scheme) – Providing FHTCs, Extension of pipeline, Construction of Tube well, Supply & erection of Pump sets with allied works, Supply and installation of bulk water meters with meter chambers etc. in Panmana Grama Panchayath – Extension of Time period regarding


- Ref: 1. Agreement 30/2021-22/SE/Q Dated 10.03.2022  
2. Our letter HCG/2023-24/182A dt. 06.09.2023  
3. 3543/D3/2021/PHC-KLM dt. 24.03.2023  
4. Supplementary agreements 2 of 30/2021-22/SE/Q dt.31.10.2023  
5. Our letter HCG/2023-24/297 dt. 06.12.2023

With reference to the above and further to our letter ref(2) and (5) above we are requesting for a time period extension for Four months considering present site conditions. We had tried our level best to complete the job in the above stipulated time and it could not be completed for the following reasons which were beyond our control.

1. The connections required for 4 nos pump houses are not yet received from KSEB . This is delaying the commissioning of the pump houses thereby. Until and unless the power supply is received the jobs cannot be progressed further. The above time period is based on the expectation of getting the KSEB connections within the next two weeks.
2. Non availability of FHTC connections:- There are around 450-560 FHTC connections are still pending and we are not receiving any connection requirements from the panchayaths. This lack of connections are also added to the delay period.

Because of the reasons stated above we are unable to complete the project in the stipulated time period. Hence we are requesting you to extend the completion period for another Four months (up to 9.07.2024) the time period which we were requested by our earlier letter above Also we are requesting you to issue the clearances for the PWD road so that we could complete the balance jobs. As stated above the reasons for the delay is not attributable to us we are requesting you to extend the time period without imposing any sort of penalty on us.

Thanking you  
For Hitech Construction Group

  
Authorised Signatory

CC: The Executive Engineer, PH division, Kerala Water Authority, Kollam



Kerala Office: 4/638, Anakavil Building, Mallika Ward, Pandalam Thekketara, Thattayi (po), Adoor, Pathanamthitta, Kerala - 691525. Mob.: +91 9656737227 / 9946433666 Email.: johnymathoor@gmail.com

Bhiwandi Office : Shop No. 3, Malhotra Compound, Near B.Ed. Collage, Pipe Line, Temghar, Kalyan Road, Bhiwandi, Dist. Thane - 421 302, Tel.: +91 92715 36911

Madhya Pradesh Office : H73, Near Noble College, Rajakhedi, Makroniya Chowk, Sagar - 470 004 (M.P.), Tel.: +91 7694 007 100 | +91 9137 482 466