



KERALA WATER AUTHORITY

Office of the Assistant Engineer,
Public Health Section,
Chavara.

No. 441/DB1/2022/PHSn-CVRA-KLM

Dated: 10.10.2023

From

Assistant Engineer

To

Assistant Executive Engineer
PH Sub Division Chavara

Sir

Sub:- JAL JEEVAN MISSION 2021-22 - Phase II - CWSS to Chavara & Panmana (Jalanidhi Scheme) - Providing FHTCs, Extension of Pipe line ,Construction of Tube well, Supply and erection of pump sets with allied works, Supply and installation of Bulk Water Meters with meter chambers etc. in Panmana Grama Panchayat - Application for Time Extension submitting reg:-

I am here with submitting application for time extension M/S HI-TECH Construction group A - 216 2nd floor, Awing City Tower sector - 15 . Hence it may be admitted and further necessary action may be taken.

Yours faithfully,

Ashok Kumar R
Assistant Engineer

End:

Application Time Extension




APPLICATION FOR EXTENSION OF THE TIME OF COMPLETION

- 1 Name of Division : PH Division, Kallam
- 2 Name of Sub Division : PH Sub Division, Chavara
- 3 Name of Section : PH Section, Chavara
- 4 Name of Work : JAL-JEEVAN MISSION 2021-22 Phase II -
Cross to Chavara & Pannama (Island Scheme)
providing FHTC's, Extension of Pipeline, construction
of tube well, supply and erection pump set etc.
in Pannama Grama Samachathu
- 5 Office in which agreement executed :
- 6 Agreement No. & Date : 30/2021-22/SE/Q/dtd. 10.03.2022
- 7 Tendered PAC :
- 8 Original date of completion : 09.03.2023
- 9 Previous extension if any : Yes
- 10 Ground on which such extension was granted and penalty levied if any : Delay in getting permission from road
authorities.
- 11 Date of application from contractor : 06.09.2023
- 12 Date up to which extension as required : 05.03.2024
- 13 Reason for extension
a. From contractors Side : We are unable to complete the laying of
distribution line and out of 2364 FHTC's
700 FHTC's not provided. Bore well construction
not completed due to site availability.
- b. From authority side by way of delay in issuing materials with substantiating details of date of issue etc.
- c. Any other details with substantiating reason with calender of events.
- 14 Present stage of work
I. Whether work completed :
II. Whether final bill paid :
III. Amount of work done & bill paid so far :
IV. Revised estimate of amount with reason :
V. Deviations if any from original and who sanctioned deviation and details of such deviation sanction :

15 a. Specific recommendations of Asst. Engineer special reference to the with reason, if penalty is not to be imposed/ penalty if any recommended

1. The pumping mains should be laid only after the completion of tube well construction.
2. As per letter No. KWA/Spec/17/2012-18 dtd. 20.09.2012 according to 2864 FHIC's 778 FHIC's to be provided. Already informed Panchayath authorities to provide the list of consumers. But the list not available yet.
3. All tube well site are already available.


ASSISTANT ENGINEER
P. H. Section
Kerala Water Authority
Chavara

b. Do-do Asst. Exe. Engineer

c. Do-do Exe. Engineer

d. Do-do SuperIntending Engineer

The application should accompany

a. The original request from contractor for execution

b. Undertaking from contractor that he is agreeable to execute the work under the same terms and conditions of original agreement



Hi techTM
CONSTRUCTION GROUP

Engineers, Consultants & Govt. Licenced Contractors

A-216 217 & 218 Citi Tower
Sector - 15, CBD Belapur, Navi Mumbai - 400 614.
Tel.: 022 4120 1272 | 022 4131 0859 | +91 9137 482 466
Email.: contact@hitechcon.in | hitechcon@gmail.com

Ref: HCG/2023-24/ 182A

Date: 06/09/2023

The Executive Engineer
PH Division, Kerala Water Authority,
Kollam, Kerala -691001

Dear Sir,

Sub: Jal Jeevan Mission 2021-22 –Phase-II-CWSS to Chavara & Panmana (Jalanidhi scheme) – Providing FHTCs, Extension of pipeline, Construction of Tube well, Supply & erection of Pump sets with allied works, Supply and installation of bulk water meters with meter chambers etc. in Panmana Grama Panchayath – Extension of Time period due to non - availability of work scope regarding

Ref: 1. Agreement 30/2021-22/SE/Q Dated 10.03.2022
2. 3543/D3/2021/PHC-KLM dt. 24.03.2023
3. Our Letter HCG/2023-24/ 024 dt.27.04.2023
4. Our Letter HCG/2023-24/052 dtd. 23.05.2023

With reference to the above the completion period of the above work order ends on 9th September 2023. The job is not yet completed due to the following reasons

1. We are unable carry out the laying of 2 Kmts of distribution line and approx. 700 out of the 2864 nos of FHTCs as these sites are not handed over to us till date.(work front availability)
2. The drilling of one of the bore well is yet to complete due to frequent failure of the surrounding area which is beyond our control.
3. For the 6th Bore well, we are not yet received the location and no drilling activity is started for this well. Only after getting the location we could find out any other issues that can happen while drilling.

Under these circumstances we are unable to complete the project in the stipulated time period. Hence we are requesting you to extend the completion period for another **Six months**. Also we are requesting you to issue the clearances for the PWD road so that we could complete the balance jobs. As stated above the reasons for the delay is not attributable to us we are requesting you to extend the time period without imposing any sort of penalty on us.

Thanking you

For Hitech Construction Group


06/09/23
Authorised Signatory



CC: The Superintending Engineer, PH division, Kerala Water Authority, Kollam



Kerala Office: 4/638, Anakavil Building, Mellika Ward, Pandalam Thekkkara, Thattayi (po), Adoor, Pathanamthitta, Kerala - 691525. Mob.: +91 9656737227 / 9946433666 Email.: johnnymathoor@gmail.com

Bhiwandi Office: Shop No. 3, Malhotra Compound, Near B.Ed. College, Pipe Line, Temghar, Kalyan Road, Bhiwandi, Dist. Thane - 421 302, Tel.: +91 92715 38911

Madhya Pradesh Office: H73, Near Noble College, Rajakhedi, Makroniya Chowk, Sagar - 470 004 (M.P.), Tel.: +91 7694 007 100 | +91 9137 482 466