



Phone No: 0481 2562745  
Email ID: sephck@gmail.com

## KERALA WATER AUTHORITY

**Office of the Superintending Engineer  
Public Health Circle, Kottayam**

**PROCEEDINGS OF THE SUPERINTENDING ENGINEER**  
**KERALA WATER AUTHORITY, P.H. CIRCLE, KOTTAYAM**

**PRESENT : Sri. Mohamed Sedeque P.**

Sub:- JJM- 2020-21 - ERUMELI PANCHAYATH - KOTTAYAM DISTRICT PHASE II -  
PACKAGE 3 -PROVIDING ADDITIONAL DISTRIBUTION LINES / EXTENDING  
EXISTING DISTRIBUTION LINES IN ZONE I (Distribution from GLSR at WTP) & VI  
(Distribution from GLSR at Pallikunnu) AND PROVIDING FHTCs - Extension of time  
of completion - orders issued

---

No: PHCK/A3/1515/2019/Ph2/ER3

Dated: 27.10.2022

---

*Read:-* 1. Agt. No.02/SE/PHCK/2022-23 dated 01/04/2022  
2. Request from contractor dated 12/09/2022  
3. Letter No. PDK/DB/277/2021 dated 20/10/2022 of the Executive Engineer, Project  
Division, Kottayam

### **ORDER**

The subject work was awarded to the contractor, Mathew Paul, EDAPPARA HOUSE, KADAYIRUPPU P.O., KOLENCHERY, Emakulam 682311 and the agreement was executed vide reference 1<sup>st</sup> cited. The original time of completion of the subject work (six months from the date of award of work) expired on 12/09/2022.

Since the contractor couldn't complete the work within the period, the contractor submitted a request for extension of time of completion vide reference cited 2<sup>nd</sup>, citing hindrance due to heavy rain and delay in getting road cutting permission from the authorities. He requested for extension of time of completion upto 31/03/2023.

The Executive Engineer, Project Division, Kottayam vide read 3<sup>rd</sup> cited reported that the contractor could not complete the work on time due to delay in getting PWD & NH road cutting sanction. The Executive Engineer also reported that the work may also be further delayed due to the ban on road cutting during the upcoming Sabarimala season from October to January. Hence, the Executive Engineer Project Division, Kottayam recommended to extend the time of completion of the work upto 31/03/2023 without imposing fine, expecting cutting sanctions can be obtained and work can be completed within that time. He also submitted a work schedule to complete the work within the requested period, duly signed by the contractor, along with his recommendation in the relevant proforma.

This office reviewed the request for extension of time of completion for the subject work. Considering the above facts and recommendation of the Executive Engineer, Project Division,



Kottayam, the time of completion of the above work is hereby extended up to 31/03/2023 without imposing liquidated damages. The extension now granted is due to non-availability of road cutting permission and anticipating the same to be obtained soon. The Executive Engineer shall take immediate necessary actions and follow up for obtaining permission for road cutting for the balance pipe laying works. The work shall be completed within the requested period as per the work schedule agreed between the contractor and the Executive Engineer, Project Division, Kottayam, which is attached herewith.

No enhanced rate over agreed rate will be allowed on account of this extension of time of completion now granted.

*Sd/-*

Mohamed Sedeque. P  
Superintending Engineer

To

The Executive Engineer, Project Division, Kottayam. You are also requested to take urgent action for getting road cutting permission.

Copy To

The Contractor for executing Supplementary Agreement  
File



**Action Plan for the JJM- 2020-21 -ERUMELI Panchayath-Package 3 -Zone1 & 6(Agreement No.2/SE/PHCK/2022-23 dtd 1/4/2022);Contractor: Mathew Paul**

SL No	Components	Quantity	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Remarks
<b>A. Supply of Pipes, Valves, Specials</b>									
1	90mm PVC	4050							
2	110mm PVC	350							
3	90mmHDPE	14043							
4	110mmHDPE	1605							
	<b>Total</b>	<b>20048</b>							
1	50mm GI	8500							GI pipes were already supplied before 31.5.2022
2	65 mm GI	4745							
3	80mm GI	8155							
	<b>Total</b>	<b>21400</b>							
1	Air valve(25mm)	24							supply before 31.12.2023
2	80 mm sluice valve	20							supply before 31.12.2023
3	100mm sluice valve	4							supply before 31.12.2023
<b>B. Laying of Pipes</b>									
1	PVC & HDPE pipes	20048							Will complete before 28.2.2023 subject to the availability of PWD permissions
2	GI pipes	21400							
<b>C. Providing FHTCs</b>									

*19.10.22*





										Will complete before 28.2.2023 subject to the availability of PWD permissions
1	FHTCs	3222								
<b>D. Valve fixing &amp; Valve chamber works</b>										
1	Valve fixing works	48								
2	Valve chamber works	24								
<b>E. Road restoration works</b>										
1	Road restoration works using Concrete 1:3:6	364m <sup>3</sup>								
2	Road restoration works using Concrete 1:2:4	202m <sup>3</sup>								
3	Other restoration works & other works in the agreement									
<b>F. Submission of aslaid maps of executed works</b>										
1	Aslaid map submission									

*Verified*  
19.10.22

*Matthew Paul*  
MATTHEW PAUL

