



**Proceedings of the Superintending Engineer, PH.Circle Palakkad**

**Present : Sri.V.V.Sivaraman, Superintending Enigneer (I/C)**

**Sub:- KIIFB - 2016 - 17 - Augmentation of WSS to Nenmmara, Ayilur and Melarcode Panchayaths Phase II - Package II - Balance wok of Supplying ,Laying ,Testing, Commissioning and Maintenance of Clear Water Pumping Main, Distribution lines for Ayilur and Melarcode Zones and balance works of 9.50 LL OHSR at Kadampidi in Melarcode Panchayath - 1<sup>st</sup> Time Extension granted- reg**

---

**KERALA WATER AUTHORITY**

**No. KWA/PHC/PKD/KIIFB/Nenmara-Phase II/Package II/Balance work/16**

**Dated: 24.06.2021**

- Read:-
- 1) Agreement No. 06/20-21/SE/PHC/PKD dated 25.08.2020
  - 2) Request of Sri. C.M Abdul Kader, C.M.House, Chekala P.O, Chengala, Kasargod - 671541 dated 01.05.2021
  - 3) Lr. No.KWA/PD/CTR/160/20/KIIFB-16-17-Nenmara Phase II- Package I- Part I Dated 09.05.2021 of the Executive Engineer, Project Division, Chittur.

**ORDER**

The contractor Sri. C.M Abdul Kader, C.M.House, Chekala P.O, Chengala, Kasargod - 671541 had executed the agreement vide read 1 above with a time of completion of 9 months. The time of completion period was expired on 09.05.2021 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2<sup>nd</sup> cited, requesting for time extension for completing the work for a period up to 30.12.2021 from 09.05.2021. The contractor stated that the delay occurred due to the outbreak of Covid -19 pandemic lock down and the project area was in containment zone, and the delay in getting road cutting permission from PWD including ban period.

As per reference 3<sup>rd</sup> read above, the Executive Engineer, Project Division, Chittur has recommended for granting time extension up to 30.12.2021 without imposing fine and reported the same reasons as above and due to Monsoon ban from PWD the pipe laying work can only be resumed after monsoon.

Under these circumstances, the time extension is hereby granted up to 30.12.2021 from 09.05.2021 without imposing fine.

  
Superintending Engineer (I/C)

To

Sri. C.M Abdul Kader, C.M.House, Chekala P.O, Chengala, Kasargod – 671541  
You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, Project Division, Chittur. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.