



Phone: 04868 250101
Email: eekwaktpna@gmail.com

Office of the Executive Engineer,
Project Division, Kattappana

KERALA WATER AUTHORITY

Dated 25.05.2022

No. AB-146/2021-22

From

Executive Engineer.

To

The Superintending Engineer,
Kerala Water Authority,
P.H.Circle,
Muvattupuzha.

Sir


Sub:- Deposit Work-RWSS to Udumbanchola-Shifting of water supply pipe lines in the stretch between Udumbanchola and chemmannar of Udumbanchola-Chithirapuram Road due to Road development work by KIIFB – time extension – submitting – reg.

- Ref:-1. Agreement No. 08/2021-22/SE/PHC/MVPA dated 07.02.2022
2. Request received from contractor Sri. George Martin Jose.

I am submitting herewith the application for extension of the time of completion received from the contractor Sri. George Martin Jose Kelakath House, Old Marthoma Church Road Perumbavoor for extending the period of completion of above work up to 27.08.2022. The Assistant Executive Engineer, Kattappana informed that there were hindrances caused by the road contractor and KRFB Officials throughout the work causing a loss of working time. Almost 45 days were lost due to the problems created by them. The reason stated by the contractor for extension of time of completion up to 27.08.2022 is genuine


Hence I request that the time of completion of the work may be extended up to 27.08.2022

Yours faithfully


EXECUTIVE ENGINEER.

Acc:

1. Proforma – 1 No.
2. Request of the Contractor - 1 No.

FCD
22.7.22


Er. George M. Jose M.Tech.
Kath House
Thomas Church Road
Perumbavoor - 683 542
Ernakulam Dist.

Ph: 0484 - 2523635
Fax: 0484 - 2592320
Mob: 9495981236, 9562274449
E-mail: martinkelakath89@gmail.com

The Superintending Engineer,
P.H.Circle, K.W.A,
Muvattupuzha

25/05/2022

(Through proper channel)

Sub: DEPOSIT WORK-RWSS to Udumbanchola - Shifting of water supply pipe lines in the stretch between Udumbanchola and Chemmannar of Udumbanchola - Chithirapuram Road due to road development work by KIIFB - **Request for Time of extension - reg.**

Ref: 1. Agt No: 32/20-21/SE/PHC/PKD dt 18/11/2020
2. My letter nil no dt 31/3/2022 addressed to EE, KWA, Project Division, Kattapana.


Sir,

With reference to the above, I may report that the time of completion for the above work will expire on 27/5/2022. The entire pipe laying work in the sanctioned area is completed. Now, the remaining work is laying 150mm DI pipe to the Udumbanchola town area, laying 150mm DI pipe in the private land, gap closing work, anchor block work and testing work. From the beginning of this project, I had faced a lot of difficulties from the side of road contractor and KRFB officials, for the execution of the work. Almost 45 days were lost due to the problems created by the KRFB and road contractor. Even now, they are not allowing me to carry out the balance work. On enquiry with the KRFB officials, I came to know that, only after the combined field inspection by the KRFB and KWA officers, they will allow me to do the balance work. If I need to do anymore work, I need to get the sanction from the KRFB.

The KRFB officials did not allow us to do the crossing of culvert by DI pipe. They have asked us to do it with GI pipe through outside the culvert. Since the item GI pipe was not in the schedule, additional sanction was required for executing the crossing of culvert with GI pipe. Also, from Ancheripadi to Chemmanar, there was a shortage of PVC pipe to be laid for a length of 840 meters. 90mm PVC 10kg/cm² for a length of 840 meters were taken from KWA plant at Heliberiya, for laying in this area. This item 90mm 10kg/cm² PVC pipe was not in my schedule, hence, additional sanction was required for executing the work. These are the bottle necks that exist for the non-completion of the work. All these problems are very well known to our AE, AEE and EE.

Hence I humbly request you to kindly extend the time of completion of work upto 27/08/2022, without imposing fine, as the delay happened is not from my part. I will execute the balance work at the rate quoted during the extended period.

Thanking you,
Yours faithfully



Er. George Martin Jose
Contractor

TO BE ACCOMPANIED WITH THE REQUEST FOR EXTENSION OF
TIME OF COMPLETION

Name of Circle	P.H. Circle, Muvattupuzha
Name of Division	Project Division, Kattapana
Name of Sub Division	Project Sub Section, Kattapana
Name of Section	Project Section, Kattapana
Name of work: DEPOSIT WORK-RWSS to Udumbanchola - Shifting of water supply pipe lines in the stretch between Udumbanchola and Chemmannar of Udumbanchola - Chithirapuram Road due to road development work by KIIFB	
Tendered PAC	Rs.1,19,98,016/-
Quoted PAC	Rs.1,04,38,274/-
Date of issue of selection notice	27/01/2022
Time specified in the selection notice for executing agreement	15 days
Number of agreement	08/SE/PHC/MVPA/21-22
Date of execution of agreement	07/02/2022
If the agreement is not executed in the time specified	NA
Original period of work	4 months
Date of starting the work	27/01/2022
Original date of completion of the work	26/05/2022
Proposed date of extension	27/08/2022
Date of application of the contractor	26/05/2022
Whether any previous extension if any was granted, if so	NO
Date upto which extension was granted	NA
Authority who granted the extension	NA
No and date of order granting extension	NA
What was the stage of work	90% completed
When the time exceeded 50% more of the original agreed time of completion extension is required	NA
Why the work was not terminated at that time as per circular instruction	NA
Whether the work is completed if so date of completion	NA
Reason for the delay with sub standing reason	Reasons stated in the application letter
Whether the contractor has agreed to execute the balance work at the rate quoted during the extended period(if so furnish the undertaking of the contractor)	Yes, stated in the application letter
If there is any provision in the agreement to lodge	
a) Liquidated damages for the delay of the work	NA
b) If so what are the conditions	NA
c) If there is any conditions for the incentive for early completion	NA

Recommendation of AE

The reasons stated in the letter received from contractor are true and genuine to the best of my knowledge & site experience. There were hindrances caused by the road contractor and KWR's officials through out causing a loss of working time. Hence time of completion may be extended with out imposing fine.

[Signature]
Assistant Engineer
Project Division
Kattappana

Specific recommendation of AEE

The reasons stated in the letter received from contractor are genuine. So time of extension may be extended upto 27/8/2022 without fine.

[Signature]
Assistant Executive Engineer
Kerala Water Authority
Project Division
Kattappana

Specific recommendation of EE

Time extension may be granted upto 27/8/22 without fine

[Signature]
EXECUTIVE ENGINEER
PROJECT DIVISION
KERALA WATER AUTHORITY
KATTAPPANA