



**Proceedings of the Superintending Engineer, PH.Circle
Palakkad**
(Present :Suraja Nair)

Sub:- JalJeevan Mission 2021-22-WSS to Tachampara Panchayaths-
Construction,Commissioning and Maintenance of 2LL GLSR at
Palakkayam and Supplying, laying, testing, commissioning and
maintenance of Clear water Pumping main and distribution systems
with Providing FHTCs (2735Nos.) Supply and erection of CW Pump
sets- 1stTime Extension granted- reg

KERALA WATER AUTHORITY

No. KWA/PHC/PKD/JJM/21-22/Tachampara

Dated:20.10.2023

Read:-1) AgreementNo. 18/2022-23/SE/PHC/PKD dated 01.10.2022

2)Request of Sri.K.Rameshan. ,KWA Contractor,Kedharam House,KSHB
Colony, Malaparamba(PO),Kozhikode,Kerala ,dated.18.09.2023

3)Lr.No.KWA/WSP/PKD/JJM/2020-21,Tachampara,dt.10.10-2023,of,the
Executive Engineer, WSP Division, Palakkad.

ORDER

The contractor Sri.K.Rameshan, KWAContractor, Kedharam House, KSHB Colony, Malaparamba(PO), Kozhikode, Kerala had executed the agreement vide read 1 above with a time of completion of 12 months. The time of completion period was expired on 18.09.2023 whereas the contractor could not complete the work within the period specified in the principal agreement and he has submitted an application vide reference 2nd cited, requesting for time extension for completing the work for a period up to 31.12.2023 from 18.09.2023 without imposing fine. The contractor stated that the reason for granting time extension is the permission for road cutting was not obtained from the PWD Authority because of Manson Ban the permission got on the date August 15 only, this delayed the work. The materials not arrived at the site for the construction of OHSR because of heavy rain in that area(Vakkodan Hill) , As per reference 3rd read above, the

Executive Engineer, WSP Division, Palakkad has recommended for granting time extension up to **31.12.2023** without imposing fine and reported the same reasons as above. As per Schedule **70km** pipe line lying to be completed out of this **45.07km** is already completed. The **OHSR** work is also **50%** completed.

Under these circumstances, the time extension is hereby granted up to **31.12.2023** from **18.09.2023** without imposing fine.


Superintending Engineer
PH CIRCLE
KERALA WATER AUTHORITY
PALAKKAD-1

To

Sri. Sri.K.Rameshan. ,KWA Contractor,Kedharam House,KSHB Colony, Malaparamba(PO),Kozhikode,Kerala. You are directed to execute the supplemental agreement for time extension and complete the work within the extended period itself.

The Executive Engineer, WSP Division, Palakkad. You are directed to monitor the work for completing the same within the extended time itself.

Copy to Agreement.

