

Road Cutting Sanction
 Start: 05-06-20 ID: 1
 Finish: 11-03-21 Dur: 200 days
 Comp: 0%

PWD
 Start: 05-06-20 ID: 2
 Finish: 19-11-20 Dur: 120 days
 Res:

NH
 Start: 05-06-20 ID: 3
 Finish: 11-03-21 Dur: 200 days
 Res:

LSGD
 Start: 28-07-20 ID: 4
 Finish: 19-10-20 Dur: 60 days
 Res:

Irrigation
 Start: 31-07-20 ID: 5
 Finish: 17-09-20 Dur: 35 days
 Res:

Forest
 Start: 30-10-20 ID: 6
 Finish: 04-02-21 Dur: 70 days
 Res:

Package 1
 Start: 05-11-20 ID: 7
 Finish: 22-12-21 Dur: 295 days
 Comp: 0%

25% pipe supply
 Start: 05-11-20 ID: 8
 Finish: 16-12-20 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 17-12-20 ID: 9
 Finish: 27-01-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 28-01-21 ID: 10
 Finish: 10-03-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 11-03-21 ID: 11
 Finish: 21-04-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 22-04-21 ID: 12
 Finish: 02-06-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 03-06-21 ID: 13
 Finish: 14-07-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 15-07-21 ID: 14
 Finish: 25-08-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 26-08-21 ID: 15
 Finish: 06-10-21 Dur: 30 days
 Res:

Road Works
 Start: 07-10-21 ID: 19
 Finish: 13-12-21 Dur: 48 days
 Res:

FHTC Valve Chamber
 Start: 26-08-21 ID: 18
 Finish: 22-12-21 Dur: 85 days
 Res:

Construction of OHSR Nerapp
 Start: 05-11-20 ID: 16
 Finish: 17-11-21 Dur: 270 days
 Res:

Construction of OHSR Valach
 Start: 05-11-20 ID: 17
 Finish: 17-11-21 Dur: 270 days
 Res:

Package 2
 Start: 06-11-20 ID: 20
 Finish: 15-12-21 Dur: 289 days
 Comp: 0%

25% pipe supply
 Start: 06-11-20 ID: 21
 Finish: 17-12-20 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 18-12-20 ID: 22
 Finish: 28-01-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 29-01-21 ID: 23
 Finish: 11-03-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 12-03-21 ID: 24
 Finish: 22-04-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 23-04-21 ID: 25
 Finish: 03-06-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 04-06-21 ID: 26
 Finish: 15-07-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 16-07-21 ID: 27
 Finish: 26-08-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 27-08-21 ID: 28
 Finish: 07-10-21 Dur: 30 days
 Res:

Road Works
 Start: 08-10-21 ID: 29
 Finish: 15-12-21 Dur: 49 days
 Res:

Package 3
 Start: 14-10-20 ID: 30
 Finish: 11-01-22 Dur: 325 days
 Comp: 0%

25% pipe supply
 Start: 14-10-20 ID: 31
 Finish: 24-11-20 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 25-11-20 ID: 32
 Finish: 05-01-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 06-01-21 ID: 33
 Finish: 16-02-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 17-02-21 ID: 34
 Finish: 30-03-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 31-03-21 ID: 35
 Finish: 11-05-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 12-05-21 ID: 36
 Finish: 22-06-21 Dur: 30 days
 Res:

25% pipe supply
 Start: 23-06-21 ID: 37
 Finish: 03-08-21 Dur: 30 days
 Res:

Laying Pipelaying
 Start: 04-08-21 ID: 38
 Finish: 14-09-21 Dur: 30 days
 Res:

Construction retaining Wall
 Start: 15-09-21 ID: 39
 Finish: 02-11-21 Dur: 35 days
 Res:

FHTC Valve Chamber
 Start: 03-11-21 ID: 41
 Finish: 11-01-22 Dur: 50 days
 Res:

Road Works
 Start: 03-11-21 ID: 40
 Finish: 07-01-22 Dur: 48 days
 Res:

