



Project: schedule STP 07.01.202
Date: Thu 21-01-21

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|-----------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Manual Progress | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Deadline | | | |
| Milestone | | Inactive Task | | Manual Task | | Manual Summary | | External Tasks | | Progress | | | |

| ID | Task Name | Duration | Start | Finish | | 14 Dec '20 | | 08 Feb '21 | | 05 Apr '21 | | 31 May '21 | | 26 Jul '21 | | 20 Sep '21 | | 15 Nov '21 | | 10 Jan '22 | | 07 Mar '22 | | | |
|----|---|----------------|---------------------|---------------------|--|------------|---|------------|---|------------|---|------------|---|------------|---|------------|---|------------|---|------------|---|------------|---|---|---|
| | | | | | | M | F | T | S | W | S | T | M | F | T | S | W | S | T | M | F | T | S | W | S |
| 56 | Commencement of electrical work: Transformer, substation , pump house and electrical wiring | 43 days | Wed 01-09-21 | Wed 20-10-21 | | | | | | | | | | | | | | | | | | | | | |
| 57 | Road work | 63 days | Fri 17-12-21 | Mon 28-02-22 | | | | | | | | | | | | | | | | | | | | | |
| 58 | Road construction and paver block around the site | 53 days | Mon 11-10-21 | Fri 10-12-21 | | | | | | | | | | | | | | | | | | | | | |
| 59 | Testing | 90 days | Mon 11-10-21 | Sat 22-01-22 | | | | | | | | | | | | | | | | | | | | | |
| 60 | finishing and water tightness testing of plant | 90 days | Mon 11-10-21 | Sat 22-01-22 | | | | | | | | | | | | | | | | | | | | | |
| 61 | Installation of lab equipments | 18 days | Mon 11-10-21 | Sat 30-10-21 | | | | | | | | | | | | | | | | | | | | | |
| 62 | Testing and Commisioning of treated plant | 45 days | Sat 22-01-22 | Tue 15-03-22 | | | | | | | | | | | | | | | | | | | | | |
| 63 | Miscellaneous finishing works | 14 days | Tue 01-03-22 | Wed 16-03-22 | | | | | | | | | | | | | | | | | | | | | |
| 64 | Project Handing over | 7 days | Thu 17-03-22 | Thu 24-03-22 | | | | | | | | | | | | | | | | | | | | | |

Project: schedule STP 07.01.202
Date: Thu 21-01-21

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|-----------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Manual Progress | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Deadline | | | |
| Milestone | | Inactive Task | | Manual Task | | Manual Summary | | External Tasks | | Progress | | | |