

WORK SCHEDULE

**Name of work :- Jal Jeevan Mission - 2023 - 24 - Venganoor Panchayath
Providing Functional Household Tap Connections to remaining
all households and allied works for full coverage - Phase III**

SL NO	TASK	DURATION	FROM	TO
1	Pipe procurement	64 days	1/10/2022	3/12/2022
2	Pipe laying work			
	75 mm PVC pipe 10,000 m	47 days	5/12/2022	20/1/2023
	90 mm PVC pipe 850 m	16 days	10/12/2022	25/12/2022
	110 mm PVC pipe 600 m	16 days	15/12/ 2022	30/12/2022
3	House Hold Connection Providing FHTC including pipe laying and other works	78 days	23/1/2023	10/4/2023
4	Construction of valve chambers	71 days	20/1/2023	1/4/2023
5	Supply and fixing air valves and sluice valves including specials	16 days	15/3/2023	30/3/2023
6	Providing fixing new ladder at pullanimukku tank	10 days	1/4/2023	10/4/2023
7	Road restoration works	15 days	25/3/2023	8/4/2023
8	All other finishing works	2 days	8/4/2023	10/4/2023

Signature of Contractor