

WORK SCHEDULE

NAME OF WORK:-JIM KANNUR DIST-MOKERI GP - WSS to Panniyannur,

Pannor,Moker Phase-3- constructon of 9.33LL OHSR at Valliyayi

Laying pumping main and laying distribution and providing FHTCS

DATE	PROGRESS IN %	DETAILS OF WORK
10.03.2023	0	WORK ORDER ISSUED
24.03.2023	0	AGREEMENT EXECUTED TO CONTRACTOR
23.05.2023	1	PIPE,SPECIALS AND VALVES SUPPLYING
05.06.2023	2	EARTH EXCAVATION AND PIPE LAYING
15.06.2023	5	EARTH EXCAVATION AND PIPE LAYING
26.06.2023	10	EARTH EXCAVATION AND PIPE LAYING
1.07.2023	15	EARTH EXCAVATION AND PIPE LAYING
15.07.2023	25	EARTH EXCAVATION AND PIPE LAYING
2.08.2023	30	EARTH EXCAVATION AND PIPE LAYING
20.08.2023	40	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
30.08.2023	50	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
10.09.2023	55	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
20.09.2023	60	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
30.09.2023	65	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
4.10.2023	70	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
20.10.2023	75	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
1.11.2023	80	9.3 LL OHSR CONSTRUCTION & PIPE LAYING
20.11.2023	85	EARTH EXCAVATION AND PIPE LAYING
31.11.2023	90	Pipe laying,Providing FHTCS and commissioning the scheme
09.12.2023	100	Pipe laying,Providing FHTCS and commissioning the scheme