

### **Work plan - Womens hospital road**

| <b>Sl.no.</b> | <b>Task/Activity</b>   | <b>Start date</b> | <b>Days to complete</b> |
|---------------|--|-------------------|-------------------------|
| 1             | Trial pits, levels marking for pipe laying   | 9-May-22          | 1                       |
| 2             | Dismantling bituminous road/Concrete/Inter locking paver block   | 31-May-22         | 1                       |
| 3             | Earth work in excavation for pipe laying   | 1-Jun-22          | 29                      |
| 4             | Close timbering for trenches/<br>Steel sheet shoring for pipe laying                                       | 30-Jun-22         | 10                      |
| 5             | Pipe laying, jointing, testing and back filling- PVC/SW  | 10-Jul-22         | 10                      |
| 6             | Earth work in excavation for MHs   | 20-Jul-22         | 5                       |
| 7             | Close timbering for shafts/<br>Steel sheet shoring for MHs   | 25-Jul-22         | 16                      |
| 8             | PCC for MHs - Shuttering and concrete  | 10-Aug-22         | 5                       |
| 9             | Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab | 15-Aug-22         | 5                       |
| 10            | Centering and shuttering for steining  | 20-Aug-22         | 5                       |
| 11            | Steining concrete  | 25-Aug-22         | 3                       |
| 12            | Making connection (pipes to MHs)   | 28-Aug-22         | 3                       |
| 13            | PCC for joint blocks and channeling, PVC step fixing   | 31-Aug-22         | 2                       |
| 14            | Plastering of MHs  | 2-Sep-22          | 3                       |
| 15            | Conveying and fixing of cover slab & CI MH cover with frame  | 5-Sep-22          | 2                       |
| 16            | Testing of system  | 7-Sep-22          | 1                       |

|    |   |          |   |
|----|---|----------|---|
| 17 | Back filling and removal of<br>excess earth | 8-Sep-22 | 1 |
|----|---|----------|---|