

### **Work plan - Sreenagar Manacaud**

<b>Sl.no.</b>	<b>Task/Activity</b>	<b>Start date</b>	<b>Days to complete</b>
1	Trial pits, levels marking for pipe laying	15-Feb-22	2
2	Dismantling bituminous road/Concrete/Inter locking paver block	17-Feb-22	30
3	Earth work in excavation for pipe laying	18-Feb-22	70
4	Close timbering for trenches/ Steel sheet shoring for pipe laying	18-Feb-22	70
5	Pipe laying, jointing, testing and back filling- PVC/SW	17-Feb-22	75
6	Earth work in excavation for MHs	17-Feb-22	80
7	Close timbering for shafts/ Steel sheet shoring for MHs	17-Feb-22	80
8	PCC for MHs - Shuttering and concrete	18-Feb-22	80
9	Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab	19-Feb-22	80
10	Centering and shuttering for steining	19-Feb-22	80
11	Steining concrete	19-Feb-22	80
12	Making connection (pipes to MHs)	20-Feb-22	80
13	PCC for joint blocks and channeling, PVC step fixing	21-Feb-22	80
14	Plastering of MHs	22-Feb-22	80
15	Conveying and fixing of cover slab & CI MH cover with frame	22-Feb-22	95
16	Testing of system	25-Feb-22	95
17	Back filling and removal of excess earth	25-Feb-22	95
18	Restoration of tar/cc/inter locking paver blocks	26-Feb-22	95