

Work plan - near Zam Zam

Sl.no.	Task/Activity	Start date	Days to complete
1	Trial pits, levels marking for pipe laying	9-May-22	1
2	Dismantling bituminous road/Concrete/Inter locking paver	31-May-22	1
3	Earth work in excavation for pipe laying	1-Jun-22	29
4	Close timbering for trenches/ Steel sheet shoring for pipe laying	30-Jun-22	10
5	Pipe laying, jointing, testing and back filling- PVC/SW	10-Jul-22	10
6	Earth work in excavation for MHs	20-Jul-22	5
7	Close timbering for shafts/ Steel sheet shoring for MHs	25-Jul-22	3
8	PCC for MHs - Shuttering and concrete	28-Jul-22	3
9	Steel reinforcement cutting & bending for MAT, Slab and	31-Jul-22	1
10	Centering and shuttering for steining	1-Aug-22	1
11	Steining concrete	2-Aug-22	1
12	Making connection (pipes to MHs)	3-Aug-22	1
13	PCC for joint blocks and channeling, PVC step fixing	4-Aug-22	1
14	Plastering of MHs	5-Aug-22	1
15	Conveying and fixing of cover slab & CI MH cover with frame	6-Aug-22	1
16	Testing of system	7-Aug-22	1
17	Back filling and removal of excess earth	8-Aug-22	1