

<u>WORK PLAN</u>		
NAME OF WORK:-JIM KANNUR District THILLANKERY GP-WSS to Mattannur		
Iritty and adjoining Panchayaths Phase-3 Laying Distribution system and		
Providing FHTCS		
DATE	PROGRESS IN %	DETAILS OF WORK
25.06.2022	0	ISSUE OF WORK ORDER
30.06.2022	1	EXECUTION OF AGREEMENT
02.07.2022	3	PIPE,SPECIALS AND VALVES SUPPLYING
30.07.2022	7	EARTH EXCAVATION AND PIPE LAYING
30.08.2022	15	EARTH EXCAVATION AND PIPE LAYING
30.09.2022	25	EARTH EXCAVATION AND PIPE LAYING
31.10.2022	35	Construction of 1.00 LL GLSR BOOSTER,6.00 LL GLSR & PIPE LAYING
30.11.2022	48	Construction of 1.00 LL GLSR BOOSTER,6.00 LL GLSR & PIPE LAYING
31.12.2022	65	Construction of 1.00 LL GLSR BOOSTER,6.00 LL GLSR & PIPE LAYING
31.01.2023	80	Construction of 1.00 LL GLSR BOOSTER,6.00 LL GLSR & Pumpset Errection
28.02.2023	90	Pipe Laying,Providing FHTCS and Trial running
06.03.2023	95	Trial running
25.03.2023	100	Commissioning the Scheme