

Work plan - Athani lane

Sl.no.	Task/Activity	Start date	Days to complete
1	Trial pits, levels marking for pipe laying	29-Jan-22	1
2	Branch 1 - ARA 64-70 (150 mm SW pipe - 74 M, 4 MHs)	31-Jan-22	30
3	Branch 2 - ARA 243 - 255 (200 mm SW pipe - 80.5 M, 3 MHs)	25-Feb-22	30
4	Branch 3 - ARA 261 - 269 (150 mm SW pipe - 23.5 M, 7 MHs)	20-Mar-22	25
5	Branch 4 - ARA 20 - 25 (150 mm SW pipe - 60.5 M, 4 MHs)	10-Apr-22	25
6	Branch 5 (200 mm SW pipe - 50 M, 3 MHs)	30-Apr-22	20
7	Branch 6 (200 mm SW pipe - 52 M)	10-May-22	10