





















ID	Task Name	Duration	Start	Finish	2021					2022
					Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1	Project Execution	203 days	Fri 1/8/21	Sat 10/16/21						
2	Construction of MH	203 days	Fri 1/8/21	Sat 10/16/21						
3	Dismantling bituminous road/Concrete/Inter locking paver block	183 days	Fri 1/8/21	Mon 9/27/21						
4	Earth work in excavation for MHs	183 days	Fri 1/8/21	Mon 9/20/21						
5	Close timbering for shafts/ Steel sheet shoring for MHs	183 days	Mon 1/11/21	Tue 9/21/21						
6	PCC for MHs - Shuttering and concrete	183 days	Fri 1/15/21	Mon 9/27/21						
7	Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab	183 days	Mon 1/18/21	Tue 9/28/21						
8	Centering and shuttering for steining	183 days	Thu 1/21/21	Fri 10/1/21						
9	Steining concrete	183 days	Fri 1/22/21	Mon 10/4/21						
10	Making connection (pipes to MHs)	183 days	Mon 1/25/21	Tue 10/5/21						
11	PCC for joint blocks and channeling, PVC step fixing	183 days	Wed 1/27/21	Thu 10/7/21						
12	Plastering of MHs	183 days	Fri 1/29/21	Mon 10/11/21						
13	Conveying and fixing of cover slab & CI MH cover with frame	183 days	Sat 1/30/21	Tue 10/12/21						
14	Back filling and removal of excess earth	183 days	Sun 1/31/21	Tue 10/12/21						

Project: Enchakkal-Sreevaraham Date: Sun 6/13/21	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2021					2022
					Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
15	Restoration of tar/cc/inter locking paver blocks	183 days	Fri 2/5/21	Sat 10/16/21						
16	Raising of MHs	203 days	Fri 1/8/21	Sat 10/16/21						
17	MH Raising	203 days	Fri 1/8/21	Sat 10/16/21						

Project: Enchakkal-Sreevaraham Date: Sun 6/13/21	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	