

Deposit work - Alappad Grama panchayat - Project
Karunagappally, Alappad and Clappana - Extension of
pipe line with 75 mm PVC pipe CL3 & 90 mm PE Pipe
Alappad Grama panchayat

		Time Scale →	Oct-22
1	Work order & Execution of Agreement		
2	Factory testing for Pipe, Specials, water meter etc.		
3	Supply of Material		
4	Pipe line extension work & interconnection work		
5	Finishing of work		
	Overall Progress of work (cumulative)		10%

