


















ID	Task Name	Duration	Start	Finish					
					Mar	Apr	May	Jun	Jul
1	Project Execution	47 days	Mon 4/19/21	Sun 6/20/21					
2	Pipe Laying	42 days	Mon 4/19/21	Tue 6/15/21					
3	Trial pits, levels marking for pipe laying	1 day	Mon 4/19/21	Mon 4/19/21					
4	Dismantling bituminous road/Concrete/Inter locking paver block	38 days	Tue 4/20/21	Thu 6/10/21					
5	Earth work in excavation for pipe laying	38 days	Wed 4/21/21	Fri 6/11/21					
6	Close timbering for trenches/ Steel sheet shoring for pipe laying	38 days	Thu 4/22/21	Mon 6/14/21					
7	Pipe laying, jointing, testing and back filling- PVC/SW	38 days	Fri 4/23/21	Tue 6/15/21					
8	Construction of MH	43 days	Tue 4/20/21	Thu 6/17/21					
9	Dismantling bituminous road/Concrete/Inter locking paver block	38 days	Tue 4/20/21	Thu 6/10/21					
10	Earth work in excavation for MHs	38 days	Tue 4/20/21	Thu 6/10/21					
11	Close timbering for shafts/ Steel sheet shoring for MHs	38 days	Wed 4/21/21	Fri 6/11/21					
12	PCC for MHs - Shuttering and concrete	38 days	Wed 4/21/21	Fri 6/11/21					
13	Steel reinforcement cutting & bending for MAT, Slab and steining, shuttering and concrete for MAT and Slab	38 days	Thu 4/22/21	Mon 6/14/21					

Project: Friends Nagar Date: Sun 6/13/21	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish						
					Mar	Apr	May	Jun	Jul	
14	Centering and shuttering for steining	38 days	Fri 4/23/21	Tue 6/15/21						
15	Steining concrete	38 days	Fri 4/23/21	Tue 6/15/21						
16	Making connection (pipes to MHs)	38 days	Sun 4/25/21	Wed 6/16/21						
17	PCC for joint blocks and channeling, PVC step fixing	38 days	Sun 4/25/21	Wed 6/16/21						
18	Plastering of MHs	38 days	Mon 4/26/21	Wed 6/16/21						
19	Conveying and fixing of cover slab & CI MH cover with frame	38 days	Tue 4/27/21	Thu 6/17/21						
20	Back filling and removal of excess earth	38 days	Tue 4/27/21	Thu 6/17/21						
21	General	3 days	Fri 6/18/21	Sun 6/20/21						
22	Testing of system	1 day	Fri 6/18/21	Fri 6/18/21						
23	Restoration of tar/cc/inter locking paver blocks	2 days	Sat 6/19/21	Sun 6/20/21						

Project: Friends Nagar Date: Sun 6/13/21	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	