

Ref: Strefa/KWA/TZA/015/2022-23

02-06-2023

The Superintending Engineer

PH Circle, Kerala Water Authority,

Kollam, Kerala -691001

Sub: WSS to Thazhava Panchayath Karunagapaliy Taluk- supply and laying various size distribution mains and providing FHTC (8938) in Thazhava Gram Panchayath.

Ref.No: 1.Agreement No: 18/2022-23/SE/Q Dated 17.06.2022.

- 2 Strefa/KWA/TZA/008/2022-23 Dated 07.03.2023- Road Permissions Reg-
- 3. Strefa/KWA/TZA/007/2022-23 Dated 31.01.2023- Work Progress& Issues-
- 4, Letter No.1471/D3/2022/PHC-KLM Dated 14.12.2022 Electro fusion Reg-

With reference to above subject, we would like to bring it to your notice that the scope of work as per the above agreement could not be completed within the specified period because of the following reason.

a) PWD, KIIFB, NH Road permissions are not yet approved. From our side we are meeting and coordinating with concerned road departments and MLA office for getting permissions. All our pending laying works are in these roads only.

Because of the reason stated above we were unable to complete the Job in the specified period of time. Hence we are requesting you to enhance the period of completion by another Six months (16-06-2023 to 16-12-2023)

Also please take into your consideration that we did all electro fusion welding at site as per the instruction from department that additional item will be included in the RE and other than that Laying of 63mm, PN 8 HDPE pipe is not included in BOQ. But we completed the total scope as per department requisition.

Kindly do the needful and record

ill be highly appreciated. OROS

Note

Details of road permissions are attached with this letter

CODY 14

- Elecutive Engineer, PHID vision, Koliain
- Assistant Executive Engineer, Chavara subdivision
- Assistant Engineer, Tharnava Project, Chavara subdivision

Construction With Better Quality

STREFA PROJECTS PRIVATE LIMITED

r t. 37499516. 10 Pt 1166 -

position of forestablished

tiest Sat Schottles High National

emages to try or taked top uses, haden

1711, 14 11 M. Com 1 .

APPLICATION FOR EXTENSION OF THE TIME OF COMPLETION

Same of Dieson

Name of Sub-Division

Name of Section

5 Symme of Week

5. Office in which agreement executed

6 Agreement No & Date

7 Tendered PAC

8 Original date of completion

9 Previous extention if any

10 Ground on which such extention was granted

and penalty levied if any

11 Date of application from contractor

12 Date up to which extention as required

Reason for extention

 From contractors Side

 b. From authority side by way of delay in issuing materials with substantiating details of date of issue etc.

c Any other details with substantiating reason with calender of events.

14 Present stage of work

What ther work completed

... Vita ther food trill paid

as the sunt of work during the paid to far

a become a large of any with reason

TH Division, Kollam

Chavaca

Chavara

354 CMS to Knorthood Mes to Thathara Panchayah in Karunagapally Taluk. Supply and laying ready size allothibution means and Providing. Philic 898 in Thathara O.P.

P. H. Circle, Kollam.

18 2022 - 23 SE A, Dated 17 06 12012

14,48,01,403 -

16/06/2023.

Nil

01/06/2023

16/18/ 2023

Delay in Permi getting Permission for road cutting by PMD, KREB & N.H.

No

- and the property of the second registrated deviation and details of such
- 15 a Specific recommendations of Asst. Engineer special reference to the with reason, if penalty is not to be imposed/ penalty if any recommended
 - b. Do-do Asst Exe. Engineer

and NH hot sanctional. Hope to extension may be worted up! Kerala Water Actho:

c. Do- do- Exe Engineer

d.Do-do Superintending Engineer

The application should accompany a. The original request from contractor for execution

b. Undertaking from contracor that he is agreeable to execute the work under the same terms and conditionb of original agreement