

KERALA WATER AUTHORITY

PROJECT DIVISION KOLLAM

Note on issues of Projects uploaded in e-PMG Portal

1) Issue # KL-3180-8033 (Road cutting)

KIIFB-Augmentation of WSS to Kollam Corporation- Supplying & Laying 1219mm dia MS Raw water pumping main from Njankadavu Intake well to Vasoorichira WTP

AS No. GO(Rt) No.14/2017/WRD dated 11/01/2017 (Amount 23500Lakh)

TS No. KWA/CE(SR)/18/2016-17 dtd 23/01/2017 (Amount Rs.14552 Lakhs)

It is project taken up with KIIFB funding to provide drinking water supply for a population of 429294 in Kollam Corporation and Kottamkara panchayath.

A portion of 1219mm MS Raw water Pumping main of the scheme is aligned through Kollam- Theni NH from Nanthirikkal to Elampalloor. An application was submitted to PWD NH wing, Kollam as on 23.11.2020 for permission to cut the Elampalloor - Nanthirikkal stretch of NH for a length of 1.052 km to lay the pipe line. This application was forwarded by PWD NH wing to MoRTH for approval. All the documents as demanded by PWD and MoRTH were submitted. Even though, NOC from other utility providers like BSNL, KSEB etc were submitted, laying permission is still pending. The entire scheme can be commissioned only if cutting permission for this stretch is obtained and 1052m of balance laying completed. Out of the total 28.13 km of RW laying, all other remaining portion, except this stretch of 1052m in the NH has been already completed.

Issues entered in e-PMG PORTAL

PROJECT DIVDISION, KOLLAM

SI.No	Package name	Issue ID No in e-PMG portal	Nature of Work & Reach/ location	Specificati ons of work	Calender of Events		
					Events	Date	Remarks
1	WRD002-04-01-Laying Raw water pumping main with 1219 mm dia MS pipe 12.50 mm thickness for a length of 16035 m & 10 mm thick MS pipe for a length of 12095 m from Njankadavu to WTP at Vasoorichira		Kollam - Theni NH - Elampalloor to Nanthirikkal -	1219 mm dia MS pipe 10 mm thick	Application submitted to NH Kollam	23.11.2020	For road cutting sanction
					Returned from MoRTH for want of NOC	29.06.2021	For want of No-Objection Certificate from Departments like KSEB and BSNL
					Returned letter from MORTH received at CE NH TVM office	02.07.2021	Road cutting sanction kept in abeyance
					Submitted this returned application directly to NH Kollam	05.07.2021	For avoiding the processing delay
					No - objection certificate from KSEB,BSNL, Notary attested undertakings, Agreement on stamp paper, Location Sketch etc are submitted to NH and CE office	16.07.2021	As per the Direction from NH division Kollam & MoRTH
					The application submitted to MoRTH by NH	04.08.2021	Permission to cut the road has not yet received
					Resurfacing of above stretch of road carried out by NH	11.09.2021	
					Permission rejected by MORTH		As per information
							As per inforn