

Name of Work : JJM WSS to Keerampara Panchayath, Package II

1.7.23 22.7.23 12.8.23 2.9.23 23.9.23 14.10.23 11.2.24 25.11.23 12.2.24 27.1.24 17.2.24 9.3.24 30.3.24

Site Clearance, Land survey approval of tank design etc. for construction of GLSR(1 Nos)
01-07-2023 to 15-07-2023

Supply of pipes and specials for Pumping main and Distribution lines
01-07-2023 to 28-02-2024

Construction of GLSR 1 No at 611 Mudi
20-07-2023 to 20-12-2023

Laying of Pumping Main, Distribution lines, Anchor Block & Valve chamber Construction, testing of
pipe lines etc and road restoration work.
25-07-2023 to 15-03-2024

Providing FHTC works and Shifting existing Water connections
20-8-2023 to 20-03-2024

Renovation and Construction of existing filter tank at Punnekkadu
15-01-2024 to 20-03-24

Trial running and Commissioning
20-03-2024 to 28-03-2024

Site clearance, Rectification and Handover
28-03-2024 to 29-03-2024

